# DRAFT ENVIRONMENTAL AND SOCIAL MANAGEMENT PLAN

# SUNWAL-HAKUI SUBSTATION SUBPROJECT

Parasi District, Lumbini Province

## **NEPAL ELECTRICITY AUTHORITY**

DISTRIBUTION AND CONSUMER SERVICES DIRECTORATE

# DISTRIBUTION SYSTEM UPGRADE AND EXPANSION PROJECT (DSUEP)

DURBAR MARG, KATHMANDU, NEPAL

# CONSULTANT NEA ENGINEERING COMPANY LIMITED

TRADE TOWER, THAPATHALI, KATHMANDU

NEPAL

# **AUGUST 2022**

DATE	REVISION	PREPARED	APPROVED

"This Environmental and Social management Plan is a document of the Proponent. The views expressed herein do not necessarily represent those of EIB's Board of Directors, Management, or Staff, and may be preliminary in nature."

### **TABLE OF CONTENT**

TABLE (	OF CO	NTENT	I
LIST OF	TABL	.ES	II
		RES	
		EXES	
<b>ACRON</b>	YMS A	AND ABBREVIATIONS	!!!
<b>EXECUT</b>	TIVE S	UMMARY	V
1.	INTRO	DDUCTION	
	1.1	Project Background	
	1.2	Scope of ESMP	
	1.3	Objectives of ESMP	
	1.4	Description of Subproject	2
	1.5	Legal Requirement for ESMP	
	1.6	Methodology and Approaches of ESMP Preparation	6
	1.7	Classification of Impact Area	9
2.	<b>EXIST</b>	TING ENVIRONMENTAL CONDITIONS	10
	2.1	Physical Environment	10
	2.2	Biological Environment	13
	2.3	Socio-Economic, and Cultural Environment	14
3.		NTIAL ENVIRONMENTAL AND SOCIAL IMPACTS, AND	
MITIGA <sup>T</sup>	TION I	MEASURES	15
	3.1	Beneficial Impacts	15
	3.2	Potential Adverse Impacts	16
	3.3	Management Specifications for the Construction	and
	Opera	ational Phases	24
	3.4	Livelihood Support Activities	30
	3.5	Institutional Arrangement	31
	3.6	Grievance Redress Mechanism	31
	3.7	Compliance with Environmental Laws and Regulations.	35
4.	MONI	TORING AND REPORTING MECHANISM	36
	4.1	Environmental and Social Monitoring	36
	4.2	ESMP Implementation and Monitoring Cost	40
5.	CONC	CLUSION	
REFERE	NCES		42
ANNEX	ES		43

# LIST OF TABLES

Table 1-1: Technical Description of the Proposed Subproject	2
Table 1-2: Summary of Issues, Comments and Suggestions Received	8
Table 1-3: Impact Ranking Matrix as per National EIA Guidelines - 2050	9
Table 2-1: Ambient Air and Noise Quality Parameter Measurement	11
Table 2-2: Physical Parameter of Water of Turiya Khola	11
Table 2-3: List of Birds recorded within the Project Area	13
Table 2-4: List of Herpetofauna Found in the Project Area	14
Table 3-1: Impact Identification and Evaluation Matrix	21
Table 3-2: Construction and Operational Management Specifications	25
Table 3-3: Livelihood Support Activities	30
Table 3-4: Crop Loss Estimation from Area Affected for Cultivation and	
Estimated Production	30
Table 3-4: Levels of Grievance Redress Mechanism	33
Table 4-1: Environmental Monitoring Plan	37
Table 4-2: ESMP Implementation and Monitoring Cost	40
LIST OF FIGURES	
	_
Figure 1-1: Layout and Location Map of Subproject	
Figure 1-2: Bird-Eye View of Subproject in Satellite Map	
Figure 1-3: Accessibility to the Proposed Site	
Figure 1-4: Identified Stakeholder from Identification Process	
Figure 1-5: Consultation with Stakeholders and Communities in the Subj	-
Area	
Figure 2-1: Proposed Site, and Nearby Hydrological Feature	
Figure 2-2: Geological Map of Proposed Project	
Figure 2-3: Seismic Hazard Map of Nepal Showing Proposed Project Site	
Figure 2-4: Location of Subproject area with respect to Nearby Protected	
Figure 3-1: Institutional Arrangement for Environmental and Social	13
Management	21
Figure 3-2: Workflow Diagram for GRM from NEA	
I Igaic 5 21 Workhow Diagram for Other Holli NEA	
LIST OF ANNEXES	
ANNEX 1: MAP, LAYOUT, SUBSTATION COMPONENTS AND PHOTOGRAPH	S OF
ANCILLIARY FACILITIES	
ANNEX 2: CERTIFICATE OF LAND OWNERSHIP	
ANNEX 3: FIELD VISIT PHOTOGRAPHS	
ANNEX 4: NOTICE FOR PUBLIC CONSULTATION	
ANNEX 5: PROOF OF PUBLIC NOTICE PASTING	
ANNEX 6: CONSULTATION MEETING MINUTES	

## ESMP OF SUNWAL-HAKUI SUBSTATION SUBPROJECT AUGUST 2022

ANNEX 7: MEMORANDUM OF UNDERSTANDING BETWEEN DSUEP AND BHTLP

FOR LAND USAGE

**ANNEX 8:** OUTLINE OF ENVIRONMENTAL, HEALTH AND SAFETY PLAN **ANNEX 9:** OCCUPATIONAL HEALTH AND SAFETY RELATED SIGNS

**ANNEX 10: REVIEW OF LEGISLATIVE PROVISIONS** 

**ANNEX 11:** DUE DILIGENCE REPORT

### **ACRONYMS AND ABBREVIATIONS**

AIS Air Insulated Substation

CBOs Community Based Organizations

CITES Convention on International Trade in Endangered Species of Wild

Fauna and Flora

CPA Core Project Area

CSC Construction Supervision Consultants

DCSD Distribution and Consumer Service Directorate

DD Data Deficient

DDR Due Diligence Report

DHM Department of Hydrology and Meteorology

DoS Department of Survey

DSUEP Distribution System Upgrade and Expansion Project

EHS Environment, Health and Safety
EIA Environmental Impact Assessment

EIB European Investment Bank
EMF Electromagnetic Fields
EPA Environment Protection Act

EPR Environment Protection Regulations

ESIA Environmental and Social Impact Assessment

ESM Environmental and Social Monitoring

ESMF Environmental and Social Management Framework

ESMP Environmental and Social Management Plan ESMU Environment and Social Management Unit

ESP Environment and Social Policy

ESS Environmental and Social Standards

EU European Union
GHG Green House Gas
GoN Government of Nepal

GRC Grievance Redress Committee
GRM Grievance Redress Mechanism
IEE Initial Environmental Examination

IUCN International Union for Conservation of Nature and Natural

Resources

LC Least Concern

LPG Liquid Petroleum Gas

MoEWRI Ministry of Energy, Water Resources and Irrigation

NEA Nepal Electricity Authority

NEAEC NEA Engineering Company

# ESMP OF SUNWAL-HAKUI SUBSTATION SUBPROJECT | AUGUST 2022

OHS Occupational Health and Safety
PIU Project Implementation Unit
PPE Personal Protective Equipment
SPA Surrounding Project Area
SWM Solid Waste Management

### **WEIGHT AND MEASURES**

%	Percent/ Percentage	LV	Low Voltage
cum	Cubic Meter	m	Meter
dB	Decibel	amsl	Above Mean Sea Level
g	Gram	mm	Millimeter
ha	Hectare	MVA	Mega Volt Ampere
Kg	Kilogram	MW	Megawatt
Km	Kilometer	NRs.	Nepalese Rupees
kV	Kilovolt	oC	Degree Celsius
kWh	Kilo Watt Hour	sq.m.	Square Meter
ltr	Liter		

#### **EXECUTIVE SUMMARY**

As required by the Environmental and Social Management Framework (ESMF) of DSUEP for "Category III" Subprojects, this Environmental and Social Management Plan (ESMP) has been prepared for Sunwal-Hakui Substation Subproject. This ESMP documents existing baseline conditions, concerns of local stakeholders, and recommends environmental and social management measures, monitoring and reporting requirements for the Subproject during the preconstruction, construction and operational phases.

The primary environment and social issues identified from the study are as follows:

- i. The substation land lies in the Terai region's flat plain area, which is slightly depressed and adjoining the seasonal *Turiya Khola*. An estimated 85,203 cum of spoil is necessary for filling the depressed substation land as a part of land preparation for construction.
- ii. During construction phase, issues of dust, noise and solid waste will arise but the impact expected is minimal.
- iii. There are no significant biological issues within the Subproject footprint area.
- iv. NEA owns the proposed substation land. However, previous titleholders are still cultivating the land and the crops might be affected by construction activities.

The primary mitigation measures proposed for this Subproject are:

- i. Local people will be prioritized for employment and construction materials will be purchased from the local market as far as possible.
- ii. Boundary wall, retaining wall and embankment work adjoining to *Turiya Khola*, compaction of spoil, adequate drainage system along Parasi Road and sediment control traps and ditches will be constructed to control erosion and inundation.
- iii. Income restoration activities (skill development training) along with additional assistance will be provided to the existing land users.
- iv. Advance notice of one month will be given to the land users to harvest their crops.
- v. Loss of standing crops will be compensated.
- vi. Additional financial assistance will be given to the previous titleholders.
- vii. Avoidance of child labor, provision of equal wages for men and women, and employment priority to socially backward community are advised.
- viii. Preparation and execution of Environmental, health and safety plan by the Contractor is recommended to address occupational hazard and safety related issues.
- ix. Use of insulation, guarding, grounding, electrical protective devices, and industry-standard safe work practices are advised.

NRs. 71,18,870.00 is estimated to implement associated E&S mitigation measures and monitoring activities. This ESMP along with DDR is considered sufficient to meet the environmental and social requirements for the Subproject at present design conditions.

ESMP OF SUNWAL-HAKUI SUBSTATION SUBPROJECT   AUGUST 2022	

### 1. INTRODUCTION

### 1.1 Project Background

The proposed Distribution System Upgrade and Expansion Project (DSUEP) is expected to enhance and expand the electricity distribution system to improve the reliability (voltage level and reduction in power loss) and coverage of electricity supply in the Sudhurpaschim, Karnali and Lumbini Provinces. Upgradation of system efficiency and expansion of coverage area will improve quality of life in the region, enhance economic activities, and reduce dependency on petroleum and wood fuel. DSUEP will expand distribution lines of 33kV and 11kV in the three provinces as part of Government of Nepal (GoN)'s program "to achieve affordable electricity fulfilling the demands at the local levels for all the households by 2022".

The European Investment Bank (EIB) has provided loan finance to 13 Subprojects under DSUEP. Of these 13 Subprojects, based on the geographical locations, NEA has clustered nine Subprojects in six districts of Lumbini Province, and five Subprojects in three districts of Sudhurpaschim Province. The project will construct 13 new 33/11kV substations, and 133 km long 33kV distribution lines along with the installation of transformers.

The Sunwal-Hakui Substation Subproject (hereafter referred to as "the Subproject") is one of the 13 Subprojects being constructed under DSUEP. The Subproject is located in Parasi district; approximately 246 Km through Prithivi Highway and East-West Highway in southwest of Kathmandu.

### 1.2 Scope of ESMP

Within the Environmental and Social Management Framework (ESMF) of DSUEP, the scope of ESMP is to identify environmental and social issues (including potential impact of the Subproject), recommend measures for environmental and social management, and recommend monitoring and reporting requirements for the Subproject.

Specifically, the construction of 33/11kV substation (including guardhouse, staff quarter, office building, control building inner service road & drainages facilities, storage yards) is within the scope of ESMP. The scope does not include the construction of 33kV distribution line for this Subproject.

### 1.3 Objectives of ESMP

In accordance to the EIB's safeguard standards and GoN's legislative requirements, the objective of the ESMP is to recommend a structured list of actions to maximize the positive impacts and avoid/minimize the negative impacts of the Subproject. The objectives of this ESMP are to;

- Document the indicators of existing physical, biological, and socioeconomic environmental components of the Subproject impact area.
- Document the concern of local stakeholders and address them as appropriate.

- Identify, predict, and assess the potential adverse and beneficial environmental impacts of the Subproject during preconstruction, construction, operation and maintenance phases.
- Recommend environmental and social mitigation measures to enhance positive impacts and avoid/minimize negative impacts of the Subproject.
- Recommend monitoring plan, institutional arrangement, and suggest capacity-building activities for the effective implementation of ESMP.

### 1.4 Description of Subproject

General and technical features of the Subproject are presented briefly in the following table.

**Table 1-1:** Technical Description of the Proposed Subproject

Description	Features
Proponent	Nepal Electricity Authority
Project	Distribution System Upgrade and
Froject	Expansion Project (DSUEP)
Subproject	Sunwal-Hakui Substation Subproject
Funding Agency	EIB
Project Location	Ramgram Municipality, Parasi, Lumbini
Troject Location	Province
Substation	
Location	Ramgram Municipality 16, Hakui, Parasi
Land Ownership	Owned by NEA
Voltage Level	33/11kV
Substation Capacity	8 MVA
Number, and Capacity of	1 no., 6/8 MVA
Transformer	1 110., 6/6 MVA
Type of Transformer	3 Phase, ONAN, Mineral Oil
Type of Substation	AIS (33kV), and Indoor (11kV)
Number of 33kV Line Bays	1
Number of 33kV Transformer	1
Bays	-
Number of 11kV Feeders	4
Approximate Area of Substation	25,651.29 sq. m. (2.565 ha)

Source: Feasibility Study Report, 2021

## 1.4.1 Location of Subproject

The Subproject lies in Ramgram Municipality, Ward-16, of Parasi District of Lumbini Province. The Substation area lies at latitude 27°30'59.29"N, longitude 83°36'11.89"E.




Figure 1-1: Layout and Location Map of Subproject
Source: Digital Data from Department of Survey, 2021 and Field Study, 2021




Figure 1-2: Bird-Eye View of Subproject in Satellite Map

Source: Google Map, 2021 and Field Study, 2021

### 1.4.2 Accessibility to the Subproject Site

The Subproject site is approximately 246Km through Prithivi Highway, Narayanghat-Mugling Highway, and East-West Highway in south-west of Kathmandu. It is easily accessible from Sunwal (a town - nearly 230 kilometers from Kathmandu – along the East-West Highway) through Sunwal-Parasi Road (F9) to Ramgram (9Km distance), and then through Parasi Road (F130) at a distance of 7Km from Ramgram up to the proposed substation.



**Figure 1-3:** Accessibility to the Proposed Site Source: https://maps.google.com/ on 2/13/2022

### 1.4.3 Subproject Components

Major component of the Subproject is 33/11 kV substation. The structures of the Subproject are briefly described below.

### **Substation**

The proposed substation 33/11 kV is of capacity 24 MVA. The major component of the substation is power transformer, which is supported by the switchgear components and Civil Structures. Map, layout, pictures of substation components and other facilities are shown in ANNEX 1.

**Transformers**: Transformer is the major component of the substation. Power Transformers are used for 33/11 kV substations. These transformers are mineral oil based with ONAN/ONAF (Oil Natural Air Natural/Oil Natural Air Forced) cooling mechanisms. In existing practice, the transformers used for 33/11 kV substation in Nepal are typically of 1 MVA, 3 MVA, 8 MVA and 16 MVA depending upon the load supplied by the substation. This Subproject comprises of power transformer of 8 and 16 MVA ONAN type.

**Electrical Switchgear**: Electrical Switchgear comprises of equipment including Circuit Breaker, Earth Switch, Current Transformer, Potential Transformers installed in the substation. Electric Switchgear facilitates power conversion.

**Civil Structures**: A control building will be constructed for operation of the substation. It houses the operating station, along with battery systems. Guard House and Staff Quarter will also be constructed for smooth operation of the substation.

**Switchyard, Boundary, Roads, Drainage and Essentials:** The outdoor civil structure in the proposed substation includes the boundary wall, main entrance gates and Switchyard. The power transformer and components of power system are laid in the switchyard based on the prudent engineering practice. Steel structures are used to support the components as per requirements. Roads are paved within the boundary as essential for the transport of power transformer and other components. The substation location also serves as site store for storage of distribution system components.

### 1.4.4 Construction Work and Resource Requirement

- The substation land proposed (2.565ha) has already been acquired by NEA (refer to ANNEX 2 for land ownership certificate).
- During the implementation of Subproject, nearly 41 people will be deployed for construction works on daily basis.
- The major equipment used are Excavator (1), Roller (1), Drilling Machine (1), and Crane (1).
- For construction power, 1 Grid Supply- 120kVA Distribution Transformer and 2 Diesel Generators (50kVA each) as alternate supply will be required.
- The construction schedule is estimated to be 24 Months after awarding the tender.

### 1.4.5 Major Construction Activities in the Subproject

- i. **Preconstruction phase**: The activities to be carried out before the construction phase are:
  - Demarcation of proposed substation land area
  - Receive public opinion
  - · Permanent clearance of the substation land
- ii. **Construction phase**: The activities to be carried out during the construction phase are:
  - Transportation of construction materials
  - Leveling of land area for the proposed substation
  - Construction of substation structures
  - Installation of equipment
- iii. **Operation phase**: The activities to be carried out during the operation phase are:
  - Operation of the Substation
  - Maintenance of Substation facilities and equipment.

### 1.5 Legal Requirement for ESMP

Based on the Environmental Screening Criteria and Social Screening Criteria defined in ESMF of DSUEP, "Environmental and Social Screening Report of Sunwal-Hakui Substation Subproject" concluded that this Subproject requires preparation of ESMP along with DDR.

### 1.6 Methodology and Approaches of ESMP Preparation

Following methodology and approaches were adopted to prepare this ESMP.

#### 1. Review of Literature:


The study started with the review of previous relevant reports, EIB's Environmental and Social Safeguard documents, ESMF for DSUEP and SES (NEA), feasibility study reports, and relevant social safeguard documents prepared by the NEA and consultant.

### 2. Site Inspection and Field Visit:

After approval of inception and screening report, ESMP study team visited the site (refer to ANNEX 3 for field photographs) from 2078/06/05 to 2078/06/12 (21-28 September 2021). The necessary baseline data/information of physical, biological, socio-economic, and cultural environment was collected through site observation, testing (air/noise/water¹), walk-through survey, consultative meeting/discussion with concerned stakeholders within the Subproject footprint area.

### 3. Stakeholder Identification:

Prior to stakeholder consultation, stakeholder identification and analysis were done. The identified stakeholders are categorized in following three groups (



<sup>&</sup>lt;sup>1</sup> The air quality data was monitored by Temtop Airing-1000 PM Detector, noise by UNI-T UT 353 Mini Sound Meter (dB) and water quality by EXTECH ExStik II DO600.



Figure 1-4: Identified Stakeholder from Identification Process<sup>2</sup>

### 4. Public Consultation:

Local level stakeholders including the land users were notified through a notice (ANNEX 4) from NEA consisting of objectives of consultation, venue, and time requesting their presence in the consultation meeting. The notice was pasted in Ward office and proposed substation area. The proof of notice pasting is attached in ANNEX 5. The consultation meeting was conducted at the Bakenawa, Ramgram Municipality-16 on 2078/06/07 (23 September 2021). Hard copies of Subproject features and activities in Nepali language were shared at the time of consultation. Each of the components, activities and possible environmental-social issues during Subproject implementation was briefed. The views/consent, concerns, recommendations/suggestions, and demands of the participants were documented in the form of minutes. The summary of consultation meeting minutes is given in table below and the copy of minutes is attached in **ANNEX 6**.

Table 1-2: Summary of Issues, Comments and Suggestions Received


Dat e	Location	Participan ts	Points from the Minutes				
	Ramgra m Mun.	Stakeholde rs	The experts from NEA Engineering Company briefed us about the Subproject.				
7 (23 <sup>rd</sup>	-16, Bakena wa	Female: 5 Male: 8 Study	The experts from NEA Engineering Company briefed us about the Subproject.  Though we have electricity in our area, we are facing				
2078-06-07	Team:5 Total: 18		problem of voltage drop. Therefore, we demand quick implementation of this project.				
2078			We inform that NEA has already acquired the land of proposed Substation.				
			However, we (previous land titleholders) are cultivating the land; we happily express our consent to stop				

<sup>&</sup>lt;sup>2</sup> Referenced Meaningful stakeholder engagement: a joint publication of the MFI working group on environmental and social standards / Reidar Kvam, PP-19, 2019. (Retrieved from

https://publications.iadb.org/publications/english/document/Meaningful\_Stakeholder\_Engagement\_A\_Joint\_Publication\_of\_the <u>MFI\_Working\_Group\_on\_Environmental\_and\_Social\_Standards\_en.pdf</u>, January 2022) for stakeholder mapping process.

Dat e	Location	Participan ts	Points from the Minutes
			cultivation once the project informs us of the start of construction of the Subproject.
			We (local people and stakeholders) express our commitment to fully support to the construction of the Subproject.
S e p t e m b			We inform that there will not be any negative impact to the culture and livelihood of Tharu/Chaudhary, Muslims, Janajati and other community by the construction of the Subproject.

Source: Field Study, 2021



**Figure 1-5:** Consultation with Stakeholders and Communities in the Subproject Area

Source: Digital Data from Department of Survey, 2021, World Base Map, 2021 and Field Study, 2021

### 5. Third Party Verification:

The DSUEP Project had requested the Ward offices of concerned local level for the verification of consultations undertaken by study team during the field visit. The Ward chairperson<sup>3</sup> had made recommendations the DSUEP Project with

<sup>&</sup>lt;sup>3</sup> Ward is the bottom level unit under Government of Nepal. The Ward Chairman is an elected representative of ward responsible for planning and budgeting at ward level, collecting and maintaining data of households, maintaining records of public property, conducting child and environment-friendly programs, carrying out market monitoring and ensuring smooth

letters that the needful and meaningful consultations have been undertaken during the project consultation and the views of local people are recorded as evident in the minutes annexed (ANNEX 6) in this report.

### 6. Data Analysis:

All potential subproject impacts on physical, biological, socio-economic and cultural resources were integrated and assessed using best practices of Multilateral Development Banks, as well as compliance with national requirements. The Geographic Information System and SW Maps were used for the field assessment and analysis of the Subproject area data and presentation of the maps in the ESMP report.

### 7. Impacts Identification, Prediction and Evaluation:

After field visit, the data, and feedback were put together to identify the associated impacts, their magnitude, extent and duration which was further ranked based on matrix of National EIA Guidelines - 2050 (Table 1-3: Impact Ranking Matrix as per National EIA Guidelines - 2050). Based on impact ranking, their respective mitigation measures were proposed.

Table 2 31 impact National Bia Galdelines 2000											
Magnitu Scor		Scor Extent		Duration	Sco	Significance	Score				
de	e		е		re						
High	60	Regional	60	Long Term	20	Insignificant Impact	<44				
Moderat e	20	Local	20	Medium Term	10	Significant Impact	45-74				
Low	10	Site Specific	10	Short Term	05	Very Significant Impact	>75				

 Table 1-3: Impact Ranking Matrix as per National EIA Guidelines - 2050.

### 8. Report Preparation:

The draft report was prepared after incorporating all the comments and suggestions obtained from local stakeholders based on field assessment, impact identification, prediction and evaluation.

### 9. Disclosure of ESMP Report:

The final ESMP report will be disclosed on NEA and EIB's web portal. At affected local level, ESMP reports will be shared with concerned local level (municipality) along with Ward office for disclosure to the authorities and stakeholders.

### 1.7 Classification of Impact Area

The National Environment Impact Assessment Guidelines (GoN, 2050) has defined the "Core Project Area", and "Surrounding Project Area" based on proximity and magnitude of the impacts due to construction and operation of the proposed project. For the scope of this ESMP impact area has been classified as:

Core Project Area: Core Project Area (CPA) refers to the permanent and temporary land used for the proposed Subproject construction activities. CPA is considered the project footprint area and is highly impacted.

**Surrounding Project Area:** Immediate vicinity of the project footprint location of the proposed Subproject site is considered the Surrounding Project Area (SPA). SPA is considered a moderate and indirect impact area. For this Subproject, whole area of the concerned Ward is defined as SPA.

supply of essential goods and services, issuing letter of recommendation and certifying various documents related to personal incidents, land, house, citizenship, etc.

### 2. EXISTING ENVIRONMENTAL CONDITIONS

### 2.1 Physical Environment

### 1. Topography, Geomorphology and Land Use

The Subproject area is located in the Southwestern region at the foothill of the Chure region in Parasi District of Lumbini Province. It is situated at 27°31'0.35"N latitude, and 83°36'9.32"E longitude, with an elevation of 111 meters above mean sea level (amsl).

Geomorphologically, the area is located in depressed land in the flat Terai Region, which is made up of sediments of Quaternary to Recent deposit. A seasonal river (*Turiya Khola*) flowing towards the South surrounds the Substation area from North and West sides while Parasi road passes through the Southern side. There is agricultural land on the Eastern side.

### 2. Erosion from Flooding

According to the flood vulnerability classification of Parasi District, the proposed Subproject area comes under the moderate flood vulnerability region<sup>4</sup>.



Figure 2-6: Proposed Site, and Nearby Hydrological Feature

The adjoining seasonal river *Turiya Khola* is meandering and seasonal in nature. The proposed site is depressed with respect to *Turiya Khola* and the road. Therefore, there is a high chance of flooding during the monsoon.

### 3. Climatic Condition

The proposed Subproject area belongs to the lower-tropical climatic zone. As there is no meteorological station within the Subproject area, data recorded at the nearest station, i.e., Bhairahawa Airport was taken as reference. The minimum temperature recorded is 8.88°C in January, while the maximum

-

<sup>&</sup>lt;sup>4</sup> https://un.info.np/Net/NeoDocs/View/6759, Retrieved on 29/05/2021.

temperature recorded is 36.86°C in April (DHM, 2021). The area receives the highest rainfall in July. The summer monsoon is prevalent from May up to September. The average rainfall is 1,566.65 mm.

### 4. Air and Water Quality, and Noise Level

The major air polluting sources recorded are industry emission, vehicular emission and dust problem from plying of vehicles. Noise polluting sources noted at the time of field study are similar with the air polluting sources. The air quality of the CPA was found within the range of national ambient air quality standard while average noise level at substation was found above noise quality standard. Following table shows the real-time quality of air and noise level during field study.

Table 2-4: Ambient Air and Noise Quality Parameter Measurement

_	Locatio n/	<b>Air Quality⁵-</b> Temtop Airing-1000 PM Detector (μg/m³)					Noise Level -UNI-T UT 353 Mini Sound Meter (dB)		
S N	Chaina ge	PM 2.5	Lev el	<b>PM</b>	Lev el	Average Time of Measurem ent	Measur ed	Ref .6	Area
1.	Substati on	63. 7	100	89. 2	200	1-hour	68.4	55	Urban Residen tial Area

Source: Field Visit, 2021

The water quality of the *Turiya Khola* (stream) was found to be within the limit of acceptance for the aquatic life in the stream as per Nepal Water Quality Guidelines for the Protection of Aquatic Ecosystem.

**Table 2-5:** Physical Parameter of Water of Turiya Khola

		Nam	Floodin	Distanc	Parameter- EXTECH ExStik II DO600					
S N	DL/SS	e Rive r	Left- F	e from River/ Stream	Tem p. (°C)	Ref. <sup>7</sup>	p H	Re f.	<b>EC</b> (μc/ cm)-	Ref
1.	Substatio n	Turiy a Khola	35	Adjoinin g	32.1	<40° C	6. 1	5.5 - 9.0	912	150 0

Source: Field Visit, 2021

### 5. Geology and Seismic Risks

The Subproject site is composed of Quaternary to Recent alluvium deposit. It consists of alluvium boulders, gravels, sands and clays, which are loosely deposited and uncemented.

<sup>&</sup>lt;sup>5</sup> National Indoor Air Quality Standard, 2009

<sup>&</sup>lt;sup>6</sup> National Ambient Sound Quality Standard, 2012

<sup>&</sup>lt;sup>7</sup> Nepal Water Quality Guidelines for the Protection of Aquatic Ecosystem, 2019




Figure 2-7: Geological Map of Proposed Project<sup>8</sup>

The seismic hazard map shows that the horizontal seismicity coefficient of the Subproject area is 100gal, which is equal to 0.06g. The seismic information shows that the site is less susceptible to earthquake hazard.



Figure 2-8: Seismic Hazard Map of Nepal Showing Proposed Project Site<sup>9</sup>

### 6. Solid Waste Management

The proposed Substation lies in semi-urban area. The waste was found littered in front of houses, shops and business area near substation and Ramgram Bazar

<sup>8</sup> Department of Survey (DoS) 2020

<sup>&</sup>lt;sup>9</sup> Department of Mines, and Geology, <a href="http://seismonepal.gov.np/publications">http://seismonepal.gov.np/publications</a>, Retrieved on 2078/03/06(6/20/2021)

areas. The nature of waste comprised of plastics (bottles, bags and packaging), textiles, and metal cans. Organic waste was observed littered in few areas. People nearby the substation area have been practicing decomposition of biodegradable waste within the household premises. They sell the recyclable waste (for large quantity) to the scrap collector.

### 2.2 Biological Environment

The Subproject lies in lower tropical bioclimatic zone (less than 500amsl). The proposed Subproject site does not lie within any protected areas and ecologically sensitive areas. The site is 26.40Km far from the nearest protected area, i.e., Chitwan National Park.




Figure 2-9: Location of Subproject area with respect to Nearby Protected Areas

During field visit, ten species of birds were recorded at project site, and its peripheral area.

Table 2 of Else of Birds recorded Within the Project Area									
S.N	Common/ Local Name	Scientific Name	GoN	IUCN	CITES				
1.	Ghar Kaag (House Crow)	Corvus splendens		LC					
2.	Dangre (Jungle Myna)	Acridotheres fuscus		LC					
3.	Gauthali (Swallow)	Hirundo rustica		LC					
4.	Dhukur (Spotted Dove)	Streptopelia chinensis		LC					
5.	Chil (Black Kite)	Milvus migrans		LC	II				
6.	Bhangera (House sparrow)	Passer domesticus		LC					
7.	Jureli (Black Bulbul)	Hypsipetes leucocephalus		LC					

Table 2-6: List of Birds recorded within the Project Area

S.N	Common/ Local Name	Scientific Name	GoN	IUCN	CITES
8.	Suga (Rose-ringed parakeet)	Psittacula krameri		LC	
9.	Fisto (Common tailorbird)	Orthotomus sutorius		LC	
10.	Parewa (Pigeon)	Columba livia		LC	

Source: Field Visit, 2021 Note: Least Concern (LC)

A total of seven species of herpetofauna were recorded during field visit, which includes five species of reptiles, and two species of amphibian.

Table 2-7: List of Herpetofauna Found in the Project Area

S.N	Common/ Local Name	Scientific Name	GoN	IUCN	CITES
1.	Karet sarpa (Common Krait)	Bungarus caeruleus		LC	
2.	Chhipkali (Common House Gecko)	Hemidactylus frenatus		LC	
3.	Goman (Indian Cobra)	Naja naja		LC	II
4.	Chheparo (Oriental Garden Lizard)	Calotes versicolor		LC	
5.	Paani sarpa/ Water Snake	Xenochrophis sanctijohannis		LC	
6.	Bhyaguta (Asian Common Toad)	Duttaphrynus melanostictus		LC	
7.	Bhyaguta (Indian Bullfrog)	Hoplobatrachus tigerinus		LC	II

Source: Field Visit, 2021

Note: Least Concern (LC), and Appendix II lists species that are not necessarily now threatened with extinction but that may become so unless trade is closely controlled.

### 2.3 Socio-Economic, and Cultural Environment

The Subproject site lies in Ward 16 of Ramgram Municipality. According to the municipal profile of Ramgram Municipality<sup>10</sup>, total population of this municipality is 59,455 living in 10,855 households. Total male population is 29,132, and female population is 30,323. The population density of this municipality is 825 per sq. Km. The total population of Ward 16 is 6,627 among which 3,185 are male, and 3,442 are female living in 1,096 households. The majority ethnic composition nearby the Subproject area are from Tharu/Chaudhary along with Chhetri/Brahmin. Similarly, the main occupation of people in the area is agriculture based with nearly 80% contribution followed by small trade and business/enterprises and services.

The major health issues found are headache, Backache, Upper Respiratory Tract Infection (URTI), Presumed Non-Infectious Diarrhea, Fungal Infection, Gastritis,

-

<sup>&</sup>lt;sup>10</sup> https://ramgrammun.gov.np/en/node/40, Retrieved on 2077/01/21 (04/05/2021).

ARI/Lower Respiratory Tract Infection (LRTI), Refractive Error, Conjunctivitis, and cataract. The nearest and easily accessible health facility is at Bhairahawa located at 23–30 minutes driving distance.

The Substation area is under NEA entitlement and it does not consist of private or public property, which needs relocation. Nevertheless, still, previous titleholders (from whom NEA purchased the land) are cultivating the land. There will be chance of loss of agricultural crops. However, the users have agreed to stop cultivating crops (Table 1-2 and **ANNEX 6**) once the Substation construction starts. The physical activities proposed for the Subproject (substation) construction will not require land acquisition and resettlement.

# 3. POTENTIAL ENVIRONMENTAL AND SOCIAL IMPACTS, AND MITIGATION MEASURES

This chapter identifies the possible environmental and social impacts in the Subproject site that will arise during the construction and operation phase. All the relevant environmental and social impacts associated with this Subproject are sequentially illustrated in subsequent sub-headings along with their mitigation measures.

### 3.1 Beneficial Impacts

### **A.** Construction Phase

### 1. Increased Economic Opportunities for Local People

#### **Impacts**

Altogether, about 41 people (2 Engineer, 4 Supervisor, 5 Foreman, 5 Skilled Lineman/Electrician, 15 Labor and 10 Helper) will be deployed in the normal day basis during construction phase for construction of 33/11kV substation over the implementation period of 24 months. It will create employment for local people as well. Working together with technical experts, local people will be able to enhance their technical skills in construction work. The construction activities require different construction materials like aggregate, sand, cement, steel, etc., which can be supplied from local market.

# Impact Rating: Very Significant (Table 3-1)

### **Augmentation Measures**

- While employing work force, local people within the Subproject area will be given priority based on qualification and skills.
- The construction material, if available, shall be brought from the locally available legally operating market near Ramgram.

### **B.** Operation Phase

### 1. Enhancement in Rural Electrification

#### **Impacts**

Intermittent tripping and voltage drop problem nearby the area will be reduced. The local economy will benefit through improved reliability of electricity supply,

which is a necessary condition for economic growth. Different industries within/nearby the proposed subproject area will be established. It will promote the use of new types of home appliances, use of electric motors for irrigation, and establishment of small and large industries.

### Impact Rating: Very Significant (Table 3-1)

### Augmentation Measures

 Proper and timely maintenance of the Substation will be done to maintain reliable power supply.

# 2. Reduction in Green House Gas (GHG) emissions Impacts

Net Green House Gas (GHG) emissions resulting from the subproject area are expected to decrease as the distribution lines will improve and expand electricity supply which will trigger change in energy use pattern to electricity from GHG emitting traditional sources like Guitha (made from cow dung), firewood and timber along with Kerosene for cooking/lighting, heating and diesel for water pumping.

### Impact Rating: Very Significant (Table 3-1)

### **Augmentation Measures**

 Proper and timely maintenance of the Substation will be done to maintain reliable power supply so that people will keep continuing the use of electricity.

### 3.2 Potential Adverse Impacts

### 1. Physical Environment

### A. Construction Phase

### 1. Impact due to Erosion from Flooding

#### **Impacts**

The proposed site lies adjoining *Turiya Khola*, is depressed and shall be filled up as part of ground preparation for construction. The site is susceptible to high erosion from flooding during the rainy season as it might erode the surface layer of filled spoil.

# Impact Rating: Insignificant (Table 3-1) Mitigation/Enhancement Measures

- A boundary wall will be constructed before filling the depressed area up with spoil. This will also help in restricting river floods entering into the substation area during the monsoon season.
- Adequate site drainage system along Parasi Road side will be constructed around stockpiled materials, campsites and the foundation work area.
- Embankment management in Turiya Khola along Substation boundary.
- Spoil filled within the substation boundary will be compacted through simultaneous sprinkling of water and compaction from the roller.

# 2. Impact due to Air and Noise Pollution

#### **Impacts**

The impact on air quality during the construction period is expected to be insignificant, as site clearance, excavation, haphazard stockpiling of construction materials, waste burning at campsites and equipment installation are localized and short term. Transportation of the materials and movement of construction

## ESMP OF SUNWAL-HAKUI SUBSTATION SUBPROJECT AUGUST 2022

crews and equipment will cause minor impact on air quality. Construction-related noise will be limited to vehicular movement and inside-the-fence construction activities at substation sites; construction related noise is not expected to exceed acceptable levels.

# Impact Rating: Insignificant (Table 3-1) Mitigation/Enhancement Measures

- Contractors' vehicles and equipment should meet Nepali vehicle emissions standards.
- Dust emission will be controlled with water sprays on earthen roads nearby settlements in substation area.
- Open burning of wastes should be strictly prohibited.
- Construction workers should use face masks at all times.
- All dust generating loads carried in open trucks should be covered.
- Contractors shall monitor noise during the construction as well as use the standard construction equipment.
- Personal Protective Equipment (PPE) such as earplugs, earmuffs, etc. shall be provided to the workers in high noise areas.

# 3. Impact due to Spoil Filling

### **Impacts**

As substation ground level is very low, filling of spoil will be necessary in huge quantity i.e., nearly 85,203 cum. This might cause adverse impact to the nearby receiver environment if not properly managed.

# Impact Rating: Insignificant (Table 3-1) Mitigation/Enhancement Measures

- Spoil required for filling will be purchased from the nearby authorized burrowing sites under local government.
- Spoil shall be covered with tarpaulin while transporting from borrowing areas to the substation.
- Simultaneous water sprinkling and compaction of spoil shall be done using the roller.

# 4. Impact due to Solid Waste Impacts

The waste generated during construction within the subproject area are cement bags, iron bars, and other leftover construction materials, and waste generated in the labor camp. Biodegradable wastes generated from labor camp may give foul smell, and attract rodents. It will cause adverse impact, if not properly managed.

# Impact Rating: Insignificant (Table 3-1) Mitigation/Enhancement Measures

- Source segregation of organic and inorganic wastes in different storage areas or facilities in the designated location shall be done.
- Waste generated from the campsite shall be properly managed without littering to nearby *Turiya Khola*, and other open ground outside the substation boundary.
- The biodegradable waste generated from the campsite shall be managed through constructing a ground pit, and covered by the sufficient thick layer of soil on daily basis.
- Reusable waste like debris, broken brick pieces, sand, stone, waste cement, and sand mix shall be used as refills for making ground leveling.
- The packing materials used for casing components should be recyclable, and non-hazardous.
- Recyclable wastes like left out/non-usable reinforcement bars and packing materials shall be sent or sold to scrap vendors.
- Chemical waste generated from transformer shall be collected in leakage proof, corrosion free, and specially designed container and sealed carefully.
- Effective coordination shall be done with local level government for proper waste management during construction period.

#### **B.** Operation Phase

# 1. Issues Related to Electric and Fire Hazard Impacts

Employees performing servicing or maintenance of substations may be exposed to electric shock, burns and injuries from unexpected energization or release of energy stored in the equipment.

# Impact Rating: Significant (Table 3-1) Mitigation/Enhancement Measures

- Shutdown shall be taken during maintenance work.
- Use of insulation, guarding, grounding, electrical protective devices, and safe work practices is advised.
- Boundary walls and security fences around substation are must to prevent unauthorized access.

# ESMP OF SUNWAL-HAKUI SUBSTATION SUBPROJECT | AUGUST 2022

•	Only	trained	and	authorized	personnel	shall	be	allowed	for	electrical
	works	5.								

• Warning signs shall be installed.

### 2. Biological Environment

The proposed Subproject avoids the forestland or other sensitive biodiversity areas. Hence, there will be no significant impact to biological environment because of construction of substation in the area.

#### A. Construction Phase

### 1. Loss of Habitat

### **Impacts**

No loss of forest or significant impact on biodiversity is expected.

### Impact Rating: Insignificant (Table 3-1) Mitigation/Enhancement Measures

No specific mitigation measures necessary.

### **B.** Operation Phase

### 1. Bird Electrocution and Collision

### **Impacts**

The Subproject area is located in semi-urban area and there is no presence of important habitat of avian fauna. Although the electrocution can cause a risk to bird species which perch on power line infrastructures (Substation).

### Impact Rating: Insignificant (Table 3-1) Mitigation/Enhancement Measures

 Provision of bird guards above the poles and white spirals in the conductors to improve visibility (refer to ANNEX 1 for sample pictures).

### 3. Socio-Economic, and Cultural Environment

The anticipated impacts on the socio-economic and cultural environment associated with the Subproject are discussed below:

#### A. Construction Phase

# 1. Impacts Associated with Transformation of Land

The Subproject requires about 2.565ha of land for the placement of the

substation. The land belongs to NEA. The construction activities of the subproject will not involve any private land instead could loss the standing crops cultivated by the previous land users. There will be no land acquisition, and thus no resettlement issues.

## Impact Rating: Insignificant (Table 3-1) Mitigation/Enhancement Measures

- Proper demarcation of the Substation area shall be done before initiating construction activities to avoid potential conflict with local people.
- Advance notice of three month will be provided to users' to harvest their crops.
- Loss compensation of standing crops will be provided based on market
- Special assistance for income restoration activities will be conducted.

### 2. Issues Related to Child Labor and Gender **Impacts**

# During the Subproject construction, people will be employed on daily/monthly

wages for excavation, transportation of construction materials, and other construction-related works. There might be discrimination on women and vulnerable groups while hiring the worker and they might be provided less wage than men might have. Contractors might use child labor for the shake of economic benefits. This is harmful to the child's health or physical, mental, moral or social development. There is a chance that children, woman and socially backward communities are exploited.

# Impact Rating: Very significant (Table 3-1) Mitigation/Enhancement Measures

- Provide equal wage to male and female for similar nature of work
- People from socially backward community should be given priority
- Restrict use of children below 16 years of age in labor work (or as per government and ILO guidelines).
- Provide gender friendly construction environment with separate cabins and toilet for women in the camp.
- Suitable work assignment for women.

### 3. Socially Undesirable Activities

The workers may use alcohol and other forms of intoxication, gambling, quarrel with locals, disrespect local culture and religion, and may promote socially undesirable activities in and around the project area.

## Impact Rating: Insignificant (Table 3-1) Mitigation/Enhancement Measures

- Organization of awareness programs on gender based violence risks for the Subproject workers.
- Restrict movement of workers out of camp after certain hours in the night time.
- Restrict use of alcohol and gambling in the camp.
- Supply water, daily consumable items, communication facility in the camp so as not to create additional pressure on the local services
- Orient workers to show respect to local tradition and culture;
- Prepare a code of conduct for all project staff, orient them and monitor that these are effectively followed by all;
- Assign a Community Liaison Officer (CLO) by the project to keep close and regular consultation and coordination with local communities;
- Regular monitoring of worker's behavior and take appropriate actions against rule violators.

# 4. Occupational Hazards and Safety Impacts

Occupational health hazard and safety of staff is a major issue during the construction period. Primary victims are the construction workers. In addition, the pedestrian might also be injured.

# Impact Rating: Very significant (Table 3-1) Mitigation/Enhancement Measures

- Contractor shall prepare the Environmental, Health and Safety plan and take approval from the Client before implementation. Safety officer should be employed during construction period.
- All employees shall be provided with necessary training, and safety equipment as required for their responsibilities and duties. The Contractor will adhere to labor Act 2074 and Labor Rules 2075.
- The basic facilities of drinking water, sanitation & clean resting place, canteen, and first aid are required for the campsite.
- All the workers shall have health insurance over the period of construction.

- Installation of warning signs (High Voltage, Fire Safety Signs, and Emergency Signs) as shown in **Annex-9.**
- NEA will be responsible to supervise the EHS performance of the construction Contractor, and workers health and safety.

### **B.** Operation Phase

### 1. Hazards and Safety

### **Impacts**

Employees working in operation and maintenance of the electric components might get exposed to electric shock, electrocution, fires and explosions.

### Impact Rating: Significant (Table 3-1) Mitigation/Enhancement Measures

- There will be the use of insulation, guarding, grounding, electrical protective devices, and industry-standard safe work practices.
- Boundary walls and / or security fences around substations to prevent unauthorized access.
- Only trained and authorized personnel will be allowed for the electrical works.
- · Establishment of warning signs.
- Shutdown shall be taken during work on DL route.

## 2. Electric and Magnetic Field Effect

Electric power distribution lines create electric and magnetic field together, referred to as electromagnetic fields (EMF). Electrical flux density declines in inverse proportion to the square of the distance and magnetic fields decline in inverse proportion to the cube of the distance; there will be no impact outside of the substation boundaries<sup>11</sup>. Research on the long-term effects of EMF associated with distribution lines is inconclusive with respect to health risks. As noted in the World Bank EHS guidelines for transmission and distribution systems, there is no empirical data demonstrating adverse health effects from exposure to typical EMF levels from power transmissions lines and equipment.

Impact Rating: Insignificant (Table 3-1)

 $<sup>^{11}</sup>$  E.g., at a distance of 10 meters from a single distribution line or conductor, electrical flux density drops to 1% of the field strength at a distance of 1 meter from the conductor: 1/(10\*10) = 1%. Likewise, the magnetic field drops to 0.1% of the field strength at the conductor: 1/(10\*10\*10) = 0.1%.

Table 3-8: Impact Identification and Evaluation Matrix

S.N	Issues Impacts	Table 3-8: Impact identification and Evaluation		Impact Rating				
3.N		Natu	Magnitu	Exte	Durati	Ratin		
•			re	de	nt	on	g	
3.1	Beneficial Impacts							
Α	Construction Phase							
1	Increased Economic Opportunities for Local People	41 people (2 Engineer, 4 Supervisor, 5 Foreman, 5 Skilled Lineman/Electrician, 15 Labor and 10 Helper) will be deployed in a normal day during construction phase for the construction of 33/11kV substation over the implementation period of 24 months.  The construction activities require different construction materials like aggregate, sand, cement, steel, etc., which can be supplied from local market.	D	H (60)	L (20)	ST (05)	VSI (85)	
В	Operation Phase		•			•		
1	Enhancement in Rural Electrification	The local economy will benefit through improved reliability of electricity supply, which is a necessary condition for economic growth.	1	H (60)	L (20)	ST (05)	VSI (85)	
2	Reduction in Green House Gas (GHG) emissions	Net Green House Gas (GHG) emissions resulting from the subproject area are expected to decrease as the construction of distribution lines will improve and expand electricity supply which will help reduce the use of fossil fuels.	I	H (60)	L (20)	LT (20)	VSI (100)	
3.2	Adverse Impacts			1	!	!	!	
1	Physical Environmen	t						
Α	Construction Phase							
1	Impact due to Erosion from Flooding	The proposed site adjoining to <i>Turiya Khola</i> , is depressed and shall be filled up as part of ground preparation for construction. The site is susceptible to high erosion from flooding during the rainy season, which might erode the surface layer of filled spoil.	I	M (20)	SS (10)	ST (05)	II (35)	
2	Impact due to Air, and Noise Pollution	Construction activities such as site clearance, ground leveling, excavation of the building foundation, spoil	D	L (10)	SS	ST (05)	II (25)	

S.N	Issues Impacts		Impact Rating						
3.IN		Impacts	Natu	Magnitu	Exte	Durati	Ratin		
•			re	de	nt	on	g		
		management work, waste burning, haphazard stockpiling							
		of construction materials, vehicular movement will			(10)				
		generate dust, emission and noise.							
		As substation ground level is very low, filling of spoil will		L (10)	SS (10)	ST (05)	II (25)		
3	Impact due to Spoil	be necessary in huge quantity i.e., nearly 85,203 cum.	D						
	Filling	This might cause adverse impact to the nearby receiver							
		environment if not properly managed.							
		The waste generated during construction within the							
_	Impact due to Solid	subproject area are cement bags, iron bars, and other			SS (10)	ST (05)	II (25)		
4	Waste	leftover construction materials, and waste generated in	D	L (10)					
		the labor camp. Biodegradable wastes generated from							
		labor camp may give foul smell, and attract rodents.							
В	Operation Phase				1	1			
	Issues Related to	Employees servicing or maintaining the substation may be				LT (20)	SI (50)		
1	Electric and Fire	exposed to electric shock, burns and injuries from	1	M (20) SS (10)					
	Hazard	unexpected energization or release of energy stored in			(10)				
	Distantant Fundament	the equipment.							
1	Biological Environme	ent 							
Α	Construction Phase		T	1		T	T		
1	Loss of Habitat	No loss of forest or significant impact on biodiversity is	D	L(10)	SS	ST (05)	II (25)		
		expected.			(10)				
В	Operation Phase			1	1	1			
_	Bird Electrocution and	Habitat of any avian fauna is not identified. However, the		L (10)	SS	(10)	II (30)		
1	Collision	electrocution can cause a risk to bird species which perch			(10)	LT (10)			
		on power line infrastructures (Substation).							
1	Socio-Economic and Cultural Environment								
Α	Construction Phase			14 (00)		CT (25)	T 11 (2=)		
1	Impacts Associated	The Subproject requires about 2.565 ha of land for the	D	M (20)	SS	ST (05)	II (35)		
	with Transformation	placement of the substation. Standing crops might be			(10)				

S.N				Imp	Impact Rating			
3.14	Issues	Impacts	Natu	Magnitu	Exte	Durati	Ratin	
•			re	de	nt	on	g	
	of Land	affected from Subproject construction.						
2	Issues Related to Child Labor and Gender	Potential discrimination against women and vulnerable groups while hiring the worker, not providing minimum wages, and potential use of child labor.	D	H (60)	SS (10)	ST (05)	VSI (75)	
3	Socially Undesirable Activities	The workers may use alcohol and other forms of intoxication, gambling, quarrel with locals, disrespect local culture and religion, and may promote socially undesirable activities in and around the project area.	I	L (10)	SS (10)	ST (05)	II (25)	
4	Occupational Hazards and Safety	Occupational health hazard and safety of staff is a major issue during the construction period.	D	H (60)	SS (10)	ST (05)	VSI (75)	
В	Operation Phase		•		•			
1	Hazards and Safety	Employees working in operation and maintenance of the electric components might be exposed to electric shock, electrocution, fires and explosions.	D	M (20)	SS (10)	LT (20)	SI (50)	
2	Electric and Magnetic Field Effect	Electric power distribution lines create electric and magnetic field together, referred to as electromagnetic fields (EMF).	I	L (10)	SS (10)	LT (20)	II (40)	

Note: Direct (D), Indirect (I), High (H), Moderate (M), Low (L), Regional (R), Local (L), Site Specific (SS), Long Term (LT), Medium Term (MT), Short Term (ST), Insignificant Impact (II), Significant Impact (SI), Very Significant Impact (VSI)

# 3.3 Management Specifications for the Construction and Operational Phases

The overall Environmental and Social Management Plan of the subproject along with mitigation and management measures is presented in table below. This ESMP will be implemented in three stages: (i) pre-construction (ii) construction, and (iii) operations and maintenance. This ESMP is a living document and will be updated and modified under the supervision of Environmental and Social Management Unit (ESMU) of the Project Implementation Unit (PIU) as necessary based on field conditions, construction Contractor's performance, and stakeholders' feedback.

**Table 3-9:** Construction and Operational Management Specifications

E	nvironmental	Mitigation and Management Measures	Mitigation Costs	Institut Respons	ibility
	Issues	rintigation and rianagement rieusares	(NRs.)	Implementat ion	Supervisi on
1.	Beneficial Au	gmentation Measures			
Α.	Construction	Phase			
1.	Increased Economic Opportunitie s for Local People	<ul> <li>Local people within the Subproject area will be prioritized based on qualification and skills.</li> <li>Construction materials, if available, shall be bought from the locally available legally operating market near Ramgram.</li> </ul>	Embedded within Contract Document	Construction Contractor	NEA/PIU (DSUEP)
В.	Operation Ph	nase			
1.	Enhancemen t in Rural Electrificatio n	Proper and timely maintenance of the Substation will be done to maintain reliable power supply.	-	NEA Transmission Operations units and Distribution Service Center(s)	-
2.	Reduction in Green House Gas (GHG) emissions	Proper and timely maintenance of the Substation will be done to maintain reliable power supply so that people can continue the use of electricity.	-	NEA/PIU (DSUEP)	-
		gation/ Enhancement Measures			
	Physical Envi				
	Impact due to Erosion from Flooding	<ul> <li>A boundary wall will be constructed before filling the depressed area up with spoil. This will also help in restricting river floods entering into the substation area during the monsoon season.</li> <li>Adequate site drainage system along Parasi Road side will be constructed around stockpiled materials, campsites and the</li> </ul>	Embedded within Contract Document including	Construction Contractor	NEA/PIU (DSUEP)

	Environmental	Mitigation and Management Measures	Mitigation Costs	Institut Respons	
	Issues	Mitigation and Management Measures	(NRs.)	Implementat ion	Supervisi on
		<ul> <li>foundation work area.</li> <li>Embankment management in Turiya Khola along Substation boundary.</li> <li>Spoil filled within the substation boundary will be compacted through simultaneous sprinkling of water and compaction from the roller.</li> </ul>	* Drainage canal construction along Parasi Road in Subproject foot print area and embankment management work-14,00,000.00		
2	2. Impact due to Air and Noise Pollution	<ul> <li>Contractors' vehicles and equipment should meet Nepali vehicle emissions standards.</li> <li>Dust emission will be controlled with water sprays on earthen roads nearby settlements in substation area.</li> <li>Open burning of wastes should be strictly prohibited.</li> <li>Construction workers should use face masks at all times.</li> <li>All dust generating loads carried in open trucks should be covered.</li> <li>Contractors shall monitor noise during the construction as well as use the standard construction equipment.</li> <li>Personal Protective Equipment (PPE) such as earplugs, earmuffs, etc. shall be provided to the workers in high noise areas.</li> </ul>	* Air Quality Monitoring- 1,50,000.00 * Sprinkling Water (Dust Management) 3,00,000.00 * Noise Level Monitoring: 50,000.00 * Provision of PPE and other cost will be embedded within Contract Document	Construction Contractor	NEA/PIU (DSUEP)
	3. Impact due to Spoil Filling	<ul> <li>Spoil required for filling will be purchased from the nearby authorized burrowing sites under local government.</li> <li>Spoil shall be covered with tarpaulin while transporting from borrowing areas to the substation.</li> <li>Simultaneous water sprinkling and compaction of spoil shall be done using the roller.</li> </ul>	Embedded within Contract Document	Construction Contractor	NEA/PIU (DSUEP) and Ramgram Municipalit

Environmental	Mitigation and Management Measures	Mitigation Costs	Institut Respons	
Issues	Mitigation and Management Measures		Implementat ion	Supervisi on
				У
4. Impact due to Solid Waste	<ul> <li>Source segregation of organic and inorganic wastes in different storage areas or facilities in the designated location shall be done.</li> <li>Waste generated from the campsite shall be properly managed without littering to nearby Turiya Khola, and other open ground outside the substation boundary.</li> <li>The biodegradable waste generated from the campsite shall be managed through constructing a ground pit, and covered by the sufficient thick layer of soil on daily basis.</li> <li>Reusable waste like debris, broken brick pieces, sand, stone, waste cement, and sand mix shall be used as refills for making ground leveling.</li> <li>The packing materials used for casing components should be recyclable, and non-hazardous.</li> <li>Recyclable wastes like left out/non-usable reinforcement bars and packing materials shall be sent or sold to scrap vendors.</li> <li>Chemical waste generated from transformer shall be collected in leakage proof, corrosion free, specially designed container and sealed carefully.</li> <li>Effective coordination shall be done with local level government for proper waste management during construction period.</li> </ul>	Solid Wastes Management: 1,00,000.00 and other cost will be embedded within Contract Document	Construction Contractor	NEA/PIU (DSUEP) and Ramgram Municipalit y
B. Operation Pl		1	1	1
1. Issues Related to Electric and Fire Hazard	<ul> <li>Shutdown shall be taken during maintenance work.</li> <li>Use of insulation, guarding, grounding, electrical protective devices, and safe work practices is advised.</li> <li>Boundary walls and security fences around substation are must to prevent unauthorized access.</li> <li>Only trained and authorized personnel shall be allowed for</li> </ul>	-	NEA Transmission Operations units and Distribution Service	NEA

En	nvironmental	Mitigation and Management Measures	Mitigation Costs	Institutional Responsibility	
	Issues		(NRs.)	Implementat ion	Supervisi on
		electrical works.  • Warning signs shall be installed.		Center(s)	
2.	Biological En				
Α.	Construction	Phase			
1.	Loss of Habitat	No specific mitigation measures necessary.	-	Construction Contractor	NEA/PIU (DSUEP)
В.	Operation Ph	lase			I.
1.	Bird Electrocution and Collision	Provision of bird guards above the poles and white spirals in the conductors to improve visibility (ANNEX 1).	Embedded within Contract Document	NEA Transmission Operations units and Distribution Service Center(s)	NEA
3.	Socio-Econor	nic, and Cultural Environment	!	!	!
Α.	Construction	Phase			
1.	Impacts Associated with Transformati on of Land	<ul> <li>Proper demarcation of the Substation area shall be done before initiating construction activities so as to avoid potential conflict with local people.</li> <li>Advance notice of three month will be provided to users' to harvest their crops.</li> <li>Loss compensation of standing crops will be provided based on market rate.</li> <li>Special assistance for income restoration activities will be conducted.</li> </ul>	Embedded within Contract Document	Construction Contractor	NEA/PIU (DSUEP) and Ramgram Municipalit y
2.	Issues Related to Child Labor and Gender	<ul> <li>Provide equal wage to male and female for similar nature of work</li> <li>People from socially backward community should be given priority</li> <li>Restrict use of children below 16 years of age in labor work (or</li> </ul>	Embedded within Contract Document	Construction Contractor	NEA/PIU (DSUEP) and Ramgram

Environmental		Mitigation Costs	Institutional Responsibility		
Issues	Mitigation and Management Measures	(NRs.)	Implementat ion	Supervisi on	
	<ul> <li>as per government and ILO guidelines).</li> <li>Provide female friendly construction environment with separate cabins and toilet for women in the camp.</li> <li>Suitable work assignment for women.</li> </ul>			Municipalit y	
3. Socially Undesirable Activities	<ul> <li>Organization of awareness programs on gender based violence risks for the Subproject workers.</li> <li>Restrict movement of workers out of camp after certain hours in the night time.</li> <li>Restrict use of alcohol and gambling in the camp.</li> <li>Supply water, daily consumable items, communication facility in the camp so as not to create additional pressure on the local services</li> <li>Orient workers to show respect to local tradition and culture;</li> <li>Prepare a code of conduct for all project staff, orient them and monitor that these are effectively followed by all;</li> <li>Assign a Community Liaison Officer (CLO) by the project to keep close and regular consultation and coordination with local communities;</li> <li>Regular monitoring of worker's behavior and take appropriate actions against rule violators.</li> </ul>	-	Construction Contractor	NEA/PIU (DSUEP)	
4. Occupational Hazard and Safety	<ul> <li>Contractor shall prepare the Environmental, Health and Safety plan (ANNEX 8) and take approval from the Client before implementation. Safety officer should be employed during construction period.</li> <li>All employees shall be provided with the necessary training, and safety equipment as required for their responsibilities and duties. The Contractor will adhere to labor Act 2074 and Labor Rules 2075.</li> <li>Basic facilities of drinking water, sanitation &amp; clean resting place, canteen, and first aid are required for the campsite.</li> <li>All the workers shall have health insurance over the period of</li> </ul>	* EHS Awareness Trainings: 1,50,000.00 and other cost will be embedded within Contract Document	Construction Contractor	NEA/PIU (DSUEP)	

Environmental	Mitigation and Management Measures	Mitigation Costs	Institutional Responsibility	
Issues	Mitigation and Management Measures	(NRs.)	Implementat ion	Supervisi on
	<ul> <li>construction.</li> <li>Installation of warning signs (High Voltage, Fire Safety Signs, and Emergency Signs) (ANNEX 9).</li> <li>NEA will be responsible to supervise the EHS performance of the construction Contractor, and workers health and safety.</li> </ul>			
B. Operation Ph				
1. Health and Safety	<ul> <li>Use of insulation, guarding, grounding, electrical protective devices, and industry-standard safe work practices.</li> <li>Boundary walls and / or security fences around substations to prevent unauthorized access.</li> <li>Only trained and authorized personnel will be allowed for the electrical works.</li> <li>Establishment of warning signs.</li> <li>Shutdown shall be taken during work on DL route.</li> </ul>	-	NEA Transmission Operations units and Distribution Service Center(s)	NEA

Note: The provision of environment and social management cost should be included in the project cost making each item visible in BOQ of bidding document for the safeguard compliance by the construction contractor.

## 3.4 Livelihood Support Activities

The majority of community people living outside of footprint area (SPA) are from Tharu/Chaudhary with Chhetri/Brahmin (Terai). There are 23 land plots under the name of 15 owners/users family who have transferred the ownership of their land to NEA (ANNEX 2). Following table shows the livelihood support activities for the users affected by the Subproject.

**Table 3-10:** Livelihood Support Activities

	Table :	TOI LIVE	nood Support Activ		
Type of Loss	Scope	Who is Entitled	Entitlement	Responsibl e for the Delivery of the Entitlemen t	Remarks
A. Income Restoration Activities	Special assistance for income restoration activities	Support for land owners (household s) loosing income sources based on agriculture at Subproject footprint area and other people from SPA area	At least one-person from each affected user (households if interested) will be considered for income generating vocational training and skill improvement options as per their choice expressed during consultation (such as, building electricians and tailoring training) and the people from SPA area	Training cost will be addressed by NEA	The NEA/PIU and PSC will facilitate to this support for organizing skill developme nt training.
B. Additional assistance to land users	Household income affected as a result of Subproject construction	Land users (household s) cultivating agricultura I crops	One-time financial assistance equivalent to 90 <sup>12</sup> days of wage to be computed based on district wage rates for each landowner under special assistance.	Assistance cost will be addressed by NEA	The NEA/PIU and PSC will ensure timely payment to the users
C. Loss of Standing Agricultural Crops	Land acquired for a Subproject related activity	Land Owner/ Users	Advance notice of three month to be provided to users' to harvest their crops.  Cash compensation for loss of agricultural crops at current market value of crops (if destroyed)	Cash compensatio n based on the crops loss types and market rates  NEA will address all the cost.	The NEA/PIU will ensure that the payment of compensat ion is made prior to constructio n of Subproject.  PSC will facilitate for this loss estimation and procedural works

<sup>&</sup>lt;sup>12</sup> NEA, 2019: Environment and Social Management Framework (ESMF) for Distribution System Upgrade & Expansion Project (DSUEP), Kathmandu, Nepal; "Annexure 3 Entitlement Matrices".

# ESMP OF SUNWAL-HAKUI SUBSTATION SUBPROJECT | AUGUST 2022


**Table 3-11:** Crop Loss Estimation from Area Affected for Cultivation and Estimated Production

Municipali ty	Area in Katth a	Area in Hecta re (ha)	Productiv ity Per Kattha (Kg.)	Productiv ity Per Hectare (Kg.)	Three Seasons Production (Kg.)	Rate/ Kg (NRs.)	Amount (NRs.)
Ramgram Municipalit y	75.75 0	2.565	90.000	2,657.700	20,452.500	108.00	2,208,870.0 0
Total	75.7 50	2.565	90.000	2,657.70 0	20,452.500	108.0 0	2,208,870. 00

Source: Field Visit, 2022

## 3.5 Institutional Arrangement

The Ministry of Energy, Water Resources and Irrigation (MoEWRI) is responsible for planning and execution of the plans for the overall development of water and energy sector in Nepal. Nepal Electricity Authority (NEA) under MoEWRI is the responsible agency for the implementation of the DSUEP. The project comes under Distribution and Consumer Services Directorate (DCSD) of NEA. Project Implementation Unit (PIU) under DSUEP is the implementing unit of the project. Environment and Social Management Unit will be within PIU. All the resources needed for the EMP implementation for the construction and operation phase will be provided by the PIU. The site offices under PIU will have the supervision consultant with environmental and social safeguard specialist, who will be responsible for compliance monitoring during the construction phase. S/he will also provide technical support in preparing the monitoring report.



**Figure 3-10:** Institutional Arrangement for Environmental and Social Management

Source: ESMF-DSUEP

Contractor shall have the main responsibility to ensure the compliance. The Contractor shall prepare an Environment, Health and Safety (EHS) report that would be approved by DSUEP before field mobilization. They need to strictly follow the EHS plan requirements. Contractor shall urgently comply with corrective actions for any noncompliance as instructed by PIU. The ESMU of PIU will provide safeguard and ESMP compliance orientation to all environment monitors and safeguard team of the Contractor.

### 3.6 Grievance Redress Mechanism

The Grievance Redress Mechanism (GRM) has been established to receive, evaluate, and facilitate the resolution of affected people's concerns, complaints, and grievances about the social and environmental related issues at the subproject level. The GRM is designed to be simple, transparent and responsive. GRM shall address only the concerns arising due to the project implementation activities, mainly during construction stage.


This process entails the concerned party submitting a grievance either in-person, or via phone, letter, or email to the Site-Engineer or the concerned Municipality Chief or the concerned Ward Chair. The Site-Engineer will record such complaint. In cases where Ward Chair has received such grievance, s/he should forward the grievance to the Site-Engineer. The Site-Engineer shall notify the committee members of Tier-I and arrange meeting to resolve the received grievances. If not resolved, such grievances will be forwarded to Tier II and Tier III. The three level of GRM will work on time-bound schedules as mentioned in Table 3-12. The Subproject will hold regular meetings for Tier-I, to follow up if any grievances are received or not and to resolve the grievances received and update its status to PIU. Figure 3-11 describes the Workflow Diagram of GRM for the Subprojects.

Table 3-12: Levels of Grievance Redress Mechanism

Provision							
S	First Level	(Tier-I)	Second Level (1	Tier-II)	Third Level (Ti	er-III)	
Level	Local Level		Project Manager Office ( headed by the Project M at Project Implementation	lanager (PM)	District Level		
Supervis ory	NEA Site-Engineer		PMO		Chief District Officer (CDO)		
Assistanc e	Chief/Mayor of Concerned Local Level and Chairperson/ Representative of Ward, Construction Contractor's (CC) Representative and Project Supervision Consultant's (PSC) Safeguards Officer		Expert, and Construction Contractor		PMO, affected persons, representative from Rural Municipality/Municipality, Site-Engineer PSC's Social Expert.  If deemed necessary, representative from Forest Office, representative from Land Revenue Office, and representative from Land Survey Office are invited.		
Days for Resolving Complain		ceipt of a complaints/ 15 days of complaints forwarded by Site-Engineer		orwarded by	15 days		
Committe e	Committee Member	Designation	Committee Member	Designati on	Committee Member	Designation	
Members	Ward Chair	Coordinator	Project Manager	Coordinator	Chief District Officer (CDO)	Chair	
	Site-Engineer-NEA	Member secretary	Site-Engineer	Member Secretary	Project Manager	Coordinator	
	Community Liaison Officer from PSC	Member	Mayor/ Chair of municipality	Member	Site-Engineer	Member Secretary	
	Contractor engineer	Member	Community Relations Manager from PSC	Member	Municipality Chief/Ward Chair	Member	
	Affected person (one male and one female)	Member	Contractor Engineer	Member	Community Relations Manager from PSC	Member	
	Women Member of Ward committee	Member	Representative from affected people (at least 2, one male and one female)	Members	Contractor Engineer	Member	
	One IP member (if IPs are affected)	Member	Women Member of Municipality	Member	Representatives from affected people (at least 2,	Members	

Provision		Levels of Grievance Redress Mechanism					
S	First Level	(Tier-I)	Second Level (Tier-II)		Third Level (Tie	er-III)	
			committee		one male and one female)		
			One IP member (if IPs are affected)		Women Member of Municipality committee	Member	
					One IP member (if IPs are affected)	Member	

Figure 3-11: Workflow Diagram for GRM from NEA<sup>13</sup>



<sup>13</sup> Grievance Redress Mechanism (GRM) Prepared for the sub-projects financed by European Investment Bank (EIB) under Distribution System Upgrade and Expansion Project (DSUEP), Nepal Electricity Authority (NEA), August 2021.

\* Affected People (AP) have the right to refer the grievances to appropriate courts of law if not satisfied with the redress at any stage of the process i.e., the AP will have the choice to approach country's judicial system.

## 3.7 Compliance with Environmental Laws and Regulations

During the ESMP report preparatory phase, different legal instruments (constitution, acts, policy, plan, rules and international conventions/agreements) have been reviewed. Key provisions of those legal documents that might be relevant to this project have been summarized in tabulated form and given in **ANNEX 10,** which will guide the NEA, EIB, consultant and the construction Contractor to effectively and efficiently implement ESMP maintaining the international and national standard.

## 4. MONITORING AND REPORTING MECHANISM

## 4.1 Environmental and Social Monitoring

Environmental and Social Monitoring (ESM) is undertaken to collect data/information of the Subproject environment and social aspect to assess the compliance concerning regularity standards, planning documents, and effectiveness of the implementation of Environmental and Social Protection Measures recommended in ESMP. It involves the assessment of physical, biological, and socioeconomic, and cultural variables associated with activities, and stages. To ensure effective implementation of ESMP, PIU/NEA (DSUEP) and Project Supervision Consultant (PSC) will be responsible for undertaking monitoring the Subproject.

The main objectives of the environmental monitoring plan are listed below,

- To ensure that the Subproject baseline conditions were adequately documented such that a comparative evaluation of the Subproject baseline before, and after commencement of the Subproject could be made precisely for impact evaluation.
- To ensure that the mitigation commitments by the NEA for the minimization of adverse impacts, and enhance the beneficial impacts, and the mitigation measures, and enhancement program are complied, and implemented in time, and with sincerity.
- To confirm that the Subproject impacts are within the limits of the impact prediction or not, and to minimize unpredicted impacts that occurred during Subproject construction and operation.

Table 4-13: Environmental Monitoring Plan<sup>14</sup>

	Table 4-13: Environmental Monitoring Plan <sup>14</sup>						
S N	Environmen tal Component	Indicators	Monitoring Methods	Location	Schedule	Responsibility	
1.	Budget allocation for implementati on of mitigation measures	Budget heading and amount in figures in contract documents	Review of Subproject documents, and records, and inquires with Subproject staff	-	Once, during pre- construction	NEA/PIU (DSUEP)	
2.	Employment for Locals	Job placement ToR, notice of vacancies published in local media/notice board	Appointment document, and job announcement	Project area	Once, after vacancy announceme nt	Construction Contractor/ NEA/PIU (DSUEP)	
Phy	sical Environr	nent					
1.	Alteration of Land	Demarcation of land for substation	Field observation, Meeting minutes with stakeholders	Substation area	Early Subproject Implementati on Phase	Construction Contractor under the supervision of PIU Safeguard Officers/Local Level	
2.	Stability and Erosion Issues	Backfilling in excavated part after construction, subsidence/sliding and erosional evidence, damages to adjoining entities, pit hole and its foundation materials compaction, design and working framework	Direct Site Inspection and records	Project area	Early Subproject Implementati on Phase and Monthly	Construction Contractor under the supervision of PIU Technical Team	
3.	Spoil Management	Excavation and filling as per design, compaction and watering facility	Observation, records and contract documents	Constructio n site	Early Subproject Implementati on Phase and Monthly	Construction Contractor under the supervision of PIU Safeguard Officers	
4.	Air quality	Emission and Dust around Subproject area, Foul smell, suspended particulate matter, State of vehicles used	Observation, and taking records for spraying water and vehicle log book of maintenance work	Constructio n site	Quarterly	Construction Contractor under the supervision of PIU Safeguard	

<sup>&</sup>lt;sup>14</sup> Nepal Electricity Authority 2019: Environment, and Social Management Framework (ESMF) for Distribution System Upgrade & Expansion Project (DSUEP), Kathmandu.

S N	Environmen tal Component	Indicators	Monitoring Methods	Location	Schedule	Responsibility
	- Component					Officers
5.	Noise pollution	Noise level dB(A) of Construction vehicles and construction schedule	Observation, and measurement using digital sound meter	Constructio n site	Quarterly	Construction Contractor under the supervision of PIU Safeguard Officers
6.	Water quality	Pollution source, and physical parameter like Temp., pH and EC	Observation, and measurement	Constructio n site	Quarterly	Construction Contractor under the supervision of PIU Safeguard Officers
7.	Solid Waste Management	Solid waste segregation, collection and management mechanism, adherence to waste management practices	Direct Site Observation and practices	Constructio n site	Quarterly	Construction Contractor under the supervision of PIU Safeguard Officers
8.	Electric, and Fire Hazard	Evidence of workforce skill development training, installation of warning signs, electrical, mechanical insulation, and guarding system	Incident Record, and Direct Site Inspection	Constructio n site	Daily	NEA
Bio	logical Enviro	nment				
1.	Habitat Loss	Not Applicable				Construction Contractor
2.	Bird Collision	Preventive measures included Subproject infrastructure, incidence of an accident, and causes	Carcasses count to test the efficacy of preventative measures	Project area	Every 3 Month <sup>15</sup>	NEA
Soc		ral Environment				
1.	Subproject's Assistance	Number of land owners/users received assistance from NEA and people's active participation during training program	Notice from NEA/PIU for a call to users to receive assistance (crop loss and additional assistance) and	Subproject Area	Before and during construction phase	NEA/PIU and PSC

<sup>&</sup>lt;sup>15</sup> Bennun, L., van Bochove, J., Ng, C., Fletcher, C., Wilson, D., Phair, N., Carbone, G. (2021). Mitigating biodiversity impacts associated with solar, and wind energy development. Guidelines for project developers. Gland, Switzerland: IUCN, and Cambridge, UK: The Biodiversity Consultancy. (https://portals.iucn.org/library/sites/library/files/documents/2021-004-En.pdf)

S N	Environmen tal Component	Indicators	Monitoring Methods	Location	Schedule	Responsibility
			associated documents, training proposal, training minutes/attendances, receipts, photographs, visual evidences			
2.	Workers, Labor Camp Location, and Management	Number of workers from Subproject area, and its surrounding settlement, Basic facilities within the camps as suggested in ESMP, and Inclusiveness of marginalized, and indigenous groups people as workers	FGD with local people, Direct Site Inspection and verification	Project area	Weekly during construction; Monthly during operation	Construction Contractor
3.	Child, and Gender issues	Engagement of child in any form (direct/indirect or on/off-site), wage discrimination among male, and female workers, basic facilities for females as per recommended in ESMP, psychological, and physical assault evidence (recorded/verbal complain)	Direct Site Observation, Direct Consultation with the (Female) workers, Consultation with local people nearby the Subproject area,	Constructio n site	Weekly/Daily as per nature of indicator	Construction Contractor under the supervision of PIU Safeguard Officers
4.	Occupational Hazard and Safety	No. of toolbox talk/ safety orientation to workers, No. of accidents registered, use of the personal protective instrument by the workers	Direct Site Observation, Official records	Constructio n site	Daily during construction, Monthly during operation	Construction Contractor under the supervision of PIU Safeguard Officers
5.	Grievance Redressing Mechanisms	Committee formation records, GRC Meeting minutes, issue settlement records on the campsite, Gender, social, and others associated with Project.	Review of official records of GRC	Project area	Monthly	Construction Contractor under the supervision of PIU/PSC

# 4.2 ESMP Implementation and Monitoring Cost

The cost estimates for the ESMP are shown in Table 4-14. These estimates cover the basic monitoring activities and the mitigation measures to be complied from the contractor's side. The ESMP cost estimated for this Subproject is NRs 71,18,870.00.

**Table 4-14:** ESMP Implementation and Monitoring Cost

	Table 4 241 ESMI Implementation and Mon	Estimated Lump
SN	Budget Items	<b>Sum Amount for</b>
		Monitoring (NRs)
1	Compliance with Environment Plan	3,00,000.00
1.1	Air Pollution Monitoring (at Substation)	1,50,000.00
1.2	Noise Pollution Monitoring (at Substation)	50,000.00
1.3	Water Quality Testing	1,00,000.00
2	Mitigation Measures and Compliance to EHS Plan	5,50,000.00
2.1	Sprinkling of water, covering during transportation and proper storage of construction material	3,00,000.00
2.2	Segregation and management of Solid Waste	1,00,000.00
2.3	EHS Awareness raising trainings to the labors	1,50,000.00
3	Meeting of Safeguard Desk and Grievance Redress Committee at Field Level	3,50,000.00
4	Income Restoration Activities (Skill Development Training)	15,00,000.00
5	Additional Assistance Cost for Land Users <sup>16</sup>	8,10,000.00
6	Drainage system along Parasi Road and embankment management in Turiya Khola	14,00,000.00
7	Crop Loss Compensation	22,08,870.00
	Total	71,18,870.00

Calculated based on wage rate for unskilled worker (Man-days/Day) = NRs. 600.00 [Approved District Rate of Nawalparasi (Bardaghat Susta West), DAO Nawalparasi, 2079 – Retrieved from <a href="https://daonawalparasiwest.moha.gov.np/upload/ae46aadf6d62d202d6e69722dd0f2de5/files/High\_Quality\_Jilla\_Dar\_Rate\_FY079\_80.pdf">https://daonawalparasiwest.moha.gov.np/upload/ae46aadf6d62d202d6e69722dd0f2de5/files/High\_Quality\_Jilla\_Dar\_Rate\_FY079\_80.pdf</a>].

### 5. CONCLUSION

Potential environmental impacts of the Subproject are not diverse, mainly relating to construction, and are all site-specific being confined to the Core Project Area i.e., within the substation area. Civil works will cause temporary impacts on air, noise and water, and occupational and community health and safety, in particular related to working with electricity and crop losses. Key impacts during operation and maintenance include safety risks related to the presence of electricity infrastructure and associated risks at the substation. The potential environmental impacts of the Subproject are identified and deemed to be mitigated through adherence to national requirements and international good practice measures and standards as specifically recommended in ESMP and DDR. The implementation of ESMP and DDR is to be supervised and monitored by PIU, supported by Project Supervision Consultant. The total ESMP and DDR cost estimated for this Subproject is NRs. 71,18,870.00. This ESMP along with DDR is considered sufficient to meet the environmental and social requirements for the Subproject at present design conditions.

#### REFERENCES


- CBS. (2017). Rural Municipality-Municipality Profile of Parasi District. Nawalparasi: Office of Statistics.
- Cross, E. A. (2014). THE STRUCTURE, STRATIGRAPHY, AND EVOLUTION OF THE LESSER HIMALAYA OF. ARIZONA: THE UNIVERSITY OF ARIZONA.
- DHM. (2017). Retrieved from https://www.dhm.gov.np/climate/
- DHM. (2021). Retrieved from http://mfd.gov.np/city?id=26
- Dobremez, J. (1976). Le Népal Ecologie et Biogeography, Editions du Centre National de la Recherche Scientifique, Paris, France.
- DoS. (2020). Data & Metadata. Retrieved from National Spatial Data Center: Geoportal: http://nationalgeoportal.gov.np
- Environmental and Social Management Framework (DSUEP) NEA- November 2021
- Environmental and Social Standards, European Investment Bank.
- EPA. (2019). Environmental Protection Act. Kathmandu: Government of Nepal.
- EPR. (2020). Environmental Protection Regulation. Kathmandu: Government of Nepal.
- GoN. (2050). National Environmental Impact Assessment Guidelines. National Planning Commission Secretariat.
- IPCC. (2006). 2006 IPCC Guidelines for National Greenhouse Gas Inventories. IGES, Japan. Retrieved from https://www.ipcc-nggip.iges.or.jp/public/2006gl/vol2.html
- IUCN. (2000). NEPAL Iso-Potential Agro-Ecological Zone Map. HMG/DANIDA NARMSAP TISC, Kathmandu, Nepal.
- Letcher, & Vallero. (2011). Waste: A Handbook for Management . London: Elsevier Inc.
- LRMP. (1986). Land Utilization Report. Land Resources Mapping Project (LRMP). Government of Nepal and Government of Canada. Kenting Earth Sciences Limited.
- MoF. (2020). Economic Survey 2019/20. Singh Durbar, Kathmandu: Government of Nepal, Ministry of Finance. Retrieved from https://www.worldbank.org: https://mof.gov.np/uploads/document/file/Economic%20Survey %202019 20201125024153.pdf
- Shahi, D. K., Rijal, H. B., & Shukuya, M. (2019). Study on Household Energy Usage Patterns in Urban and Rural Areas. Journal of the Institute of Engineering, 15 (No. 3), 402-410. doi:https://doi.org/10.3126/jie.v15i3.32761
- Stakeholder Engagement Strategy, DSUEP, NEA, 2019.
- The White Paper. (2018). Energy, Water Resources and Irrigation Sector's Status and Roadmap for the Future. Kathmandu: Government of Nepal.


# ESMP OF SUNWAL-HAKUI SUBSTATION SUBPROJECT | AUGUST 2022


- US EPA. (2016). Greenhouse Gas Inventory Guidance: Direct Emissions from Stationary Combustion Sources. U.S. EPA Center for Corporate Climate Leadership. Retrieved from www.epa.gov/climateleadership
- WECS. (2014). Energy Data Sheet. Water and Energy Commission Secretariat. Retrieved from www.energyefficiency.gov.np/downloadthis/final\_data\_book\_\_11\_june\_201 4.pdf





ANNEX 1: MAP, LAYOUT, SUBSTATION COMPONENTS AND PHOTOGRAPHS OF ANCILLIARY FACILITIES














Stay/Guy Sets




**ACSR DOG Conductor** 



Typical Diagram of Control Building, Office Building, Staff Quarter and Guard House



**Component Location within 33 kV Substation** 



**ANNEX 2:** CERTIFICATE OF LAND OWNERSHIP



# भूमि व्यवस्था सहकारी सवा भूमि व्यवस्थापन तथा अभितंत्व विभाग

HLOGOGOGG

सम्याको खाप प्रमाणित गर्नेको दस्तखत

संस्थाको नामः

नेपाल विधुत प्राधिकरण भूमही हकुड १३२ केभि प्रसारण लाइन आयोजना

जिल्लाः काठमाण्डौ गा.पा. / न.पा. / गा. वि. सं.: काठमाण्डौ महानगरपालिका वाई र ३०

जारी गर्ने कार्यालयः नेपाल सरकार.

वेबसाइट

दर्ता मिति (वि.स): २०७७/१२/०२

साविक किंता नं.	प्रमाण संकत कारोबार इयहोरा	जिल्ला / गा. वि. स. / न. पा.	वार्ड नं./ नक्सा सीट	नं./		जरगाधनी को हकहिस्सा	नाम	किसिम वा वर्ग	14 15 A A A A A A A A A A A A A A A A A A	के कि यन की कार
\$x,636,636,640,470,4x4,4xx,4x6,9064,9064, 967,9963,9964,9967,9706,9706,9706,9704, 9779,9776,9774,9734	२०७८/०६/१८   ML००००२६८ किता एकीकरण होल साविक	नवलपरासी (ष्ट्याट सुस्ता पश्चिम) - हकई	n n	973X	आबादी रेकर निजी	एकलीटी			३-१४-१ <b>१-</b> ० (विश	100

नेपाल विधुत प्राधिकरण भूमती हकुड ९३२ केथि प्रमारण लाइन आयोजना पिन्ह गर्नेको दस्तस्त

प्रिन्ट गर्नेको नाम और बहादुर नेपासी

प्रिन्ट मिति : २०७८/०४/१८

नेपाल विद्युत प्राधिकरण, भुमही-हकुई १३२ के.भी प्रसारण लाईन आयोजनाको लागि नवलपरासी जिल्ला वर्दघाट सुस्ता पश्चिम रामग्राम नगरपालिका वकेनवा र आसपासको क्षेत्रमा करिव ४ विगाह जग्गा स्थायी रुपमा प्राप्ति गर्ने सम्बन्धित प्रारम्भिक कारवाहीको प्रतिवेदन प्राप्त भएकोले जग्गा प्राप्ति ऐन २०३४ वमोजिमको समितिको बैठक यस नवलपरासी वर्दघाट सुस्ता पश्चिम) जिल्लाको प्रमुख जिल्ला अधिकारी श्री सागर मणि पाठकज्यूको अध्यक्षतामा आज मिति २०७७०४।०२ मा वसी तपसील बमोजिमको निर्णय गरियो ।

# उपस्थितः

जिक श्री सागर मणि पाठक , प्रमुख जिल्ला अधिकारी, जिल्ला प्रशासक कार्यालय, न.प.(बसुप) सदस्य श्री सुरेन्द्र के.सि., प्रमुख, जिल्ला मालपोत कार्यालय, भूमि सुधार तथा मालपोत कार्यालय, न.प.(बसुप)

सदस्य श्री दीपक गौतम, आयोजना प्रमुख, भुमही-हकुई १३२ के.भी प्रसारण लाईन आयोजना

सदस्य श्री रुद्र प्रसाद रेग्मी, प्र.प्र.अ., रामग्राम नगरपालिका, न.प.बसुप

# वामन्त्रितः

श्री जोरा सिंह माभी, स.प.जि.अ. जिल्ला प्रशासन नवलपरासी (वर्दघाट सुस्ता पश्चिम) স্প্রি खेमराज ओभा, प्रमुख कोष नियन्त्रक, को.ले.नि.का, नवलपरासी (बर्दघाट सुस्ता पश्चिम)

अति सुग्रीव यादव, प्रमुख, नापी कार्यालय, नवलपरासी (वर्दघाट सुस्ता पश्चिम)

श्री श्रीप्रसाद गौतम, प्र.अ. . जिल्ला प्रशासन नवलपरासी (वर्दघाट सुस्ता पश्चिम)

श्री भगवान थारु, वडाध्यक्ष, वडा नं. १६ को कार्यालय रामग्राम न.पा.,नवलपरासी (बर्दघाट सुस्ता पश्चिम)

श्री राजेश कुमार शर्मा, लेखापाल, भुमही-हकुई १३२ के भी प्रसारण लाईन आयोजना

अश्री कमल अधिकारी, सुपरभाइजर, सुनवल १३२ के.भी सव स्टेशन आयोजना

श्री सुनिल दत्त कहाँर, क.अ. जिल्ला प्रशासन कार्यालय, न.प.बसुप

श्री कल्पना बर्देवा चिदी मगर, का.स. जिल्ला प्रशासन कार्यालय, न.प.बसुप

# इलफल तथा निर्णयः

नवलपरासी (वर्दघाट सुस्ता पश्चिम) जिल्लामा थप विद्युत आपूर्ति गर्नको लागि नेपाल सरकारको लगानीमा निर्माण हुने भुमही-हर्क्ड् १३२ के.भी. प्रसारण लाईन आयोजना अन्तर्गत रामग्राम नगरपालिका बकेनवा र आसपासका क्षेत्रमा आवश्यक पर्ने करीव ४ विगाहा जग्गा स्थायी रुपमा प्राप्त गर्न जग्गा प्राप्ती ऍन, २०३४ अनुसार दफा द वमोजिम प्राप्त प्रारम्भिक कारवाहीको प्रतिवेदन अध्ययन गरियो । सो प्रतिवेदन अनुसार आयोजनाको सवस्टेशन निर्माणको लागि आवश्यक जग्गा स्थायी रूपमा प्राप्त गर्न जग्गा प्राप्ती ऐन, २०३४ को दफा ९ को उपदफा १ को प्रयोजनार्थ सम्बन्धित सबैको जानकारीको लागि संलग्न सूचना प्रकाशित गर्ने, सोहि ऐनको दफा १० अनुसार सूचना प्रकाशित भएको मितिले २१ दिन भित्र सरोकारवाला व्यक्तिले मुआव्जा दावी गर्न आ-आफ्नो हकदैया वा भोगचलन सम्बन्धित सबुद, निस्सा तथा प्रमाण सहित रीतपूर्वक निवेदन यस कार्यालयमा दिन सूचित गर्ने र तोकिएको म्याद भित्र निवेदन निदई म्याद गुजारेको खण्डमा कानून बमोजिम हुने समेत जानकारी गराउने निर्णय गरियो।

प्रस्त गर्नु पर्ने जग्गाको विवरण: नवलपरासी (वर्षघाट सुस्ता पश्चिम) जिल्ला,रामग्राम नगरपालिका-१६, साविक हक्दुई-द

,		-	,
1.1	1	(ii	1
LIM	1		
1			

बि.प	किया ग	वानिक केच्याक	আলগ্ৰহণ ব্ৰেণাভ-ন	पर्ण चाडेको क्या का-दुर्छ		er de se préter l'		
M-17-3		विवास-सहा- युर)	बेमक्स	वर्क	जग्मा प्रतीको मान वर	बाबु / परितको नाम	मार्थ / बचुराको भाग	कैफियर
9	990%	3-5-40 .	9-90-4	उत्तर	साबरमल अग्रवाल	शिवभगवान अग्रवाल	कन्हैया अग्रवाल	-
2	9990	9-99-97	0-4x-5	उत्तर र पूर्व		विवास समान अञ्चल	कक्षा अग्रवाल	-
3	9,90	0-7-X	पूरा		warmer and	Carl March		
X	9,4,8	0-0-91	पूरा		अतुल न्यौपाने	टिकाराम न्यौपाने	लिलाराम न्यौपान	
×	*XX	0-0-91	पूरा		,	123.133	Intellet reliated	
Ę	388	0-0-9x	पूरा					
9	६३७	0-9-4	पुरा					
5	£80	0-9-5	पूरा		सुमित्रा थारु	केदार थारु	भारां बारु	
٩	१२०६	0-0-99	पूरा		पदम बहादूर चौधरी	राम कृष्ण थारु		
90	9200	0-0-5	पूरा		धुरप नारायण चौधरी		भार्रा थारु	
99.	<b>ERX</b>	0-9-4	पूरा		आशा खवास	राम कृष्ण पार	भुरा धारु	
92	9909	0-0-95	पूरा	-		पशुराम धर्ती		
93	9905	0-0-90			मोज बहादूर चौधरी	राम कृष्ण थारु	भुत्रं थारु	
98	£35	0-9-9	पूरा		धुरप नारायण चौधरी	राम कृष्ण बारु	भुरा बार	
914	- 177		पूरा	_	पिनवा देवी बारु	मंगली थारु	फागु थार	
14	99.99	0-9-0	पूरा		गोरखनाथ चौधरी	तेजवली थारु	बुदि थार	-
94	99.63	0-7-7	पूरा	WHE!	तेजवली थारु,ओमकान्ती बारु	वद्री थारु	नोसई थारु	
9.9	११८२	0-0-X	पूरा		सन्तोष कुमार चौधरी	तेजवली बारु	बदी थारु	
95	9988	0-8-8'8	पूरा		हफि जुल्ला फकिर	मुनिर रुख्ला		-
98	355	0-8-0	0-7-5	पश्चिम			मुतुर्जा फिकर	
90	9088	0-7-0	पुरा	11111	वंश वहादूर कुर्मी	बासुदेव कुर्मी	कुजं बिहारी	
29	9064	0-7-0	-	-	अतुल न्यौपाने	टिकाराम न्यौपाने	टिकाराम न्यौपाने	
99	७४९	0-4-97	पूरा		ममता शर्मा	टिकाराम न्यौपाने	टिकाराम न्यौपाने	-
2	XXO		0-2-98	पश्चिम	बतुल न्यौपाने	टिकाराम न्यौपाने	निनाराम न्यीपाने	
	1440	0-1-43	0-0-90	पश्चिम	शोभा प्रसाद यादन	स्याम लाल यादव	धैम	-

## **ANNEX 3:** FIELD VISIT PHOTOGRAPHS



Expert Team during Field Study at Hakui Substation



Stakeholders during Public Consultation cum FGD Meeting at Bakenawa



Public Consultation Meeting at Bakenawa

**ANNEX 4: NOTICE FOR PUBLIC CONSULTATION** 



# नेपाल विद्युत प्राधिकरण

(नेपाल सरकारको स्वामित्व)

वितरण तथा ग्राहक सेवा निर्देशनालय

फोन नं : ०१-४१५३१४५ दरवारमार्ग, काठमाण्डौं।

नेपाल वितरण प्रणाली स्तरोन्नती तथा विस्तार आयोजना

नेपाल वितरण प्रणाली स्तरोन्निक तथा विस्तार आयोजनाको वातावरणीय तथा सामाजिक अध्ययन प्रतिवेदन तयारी सम्बन्धि सुचना

सूचना प्रकाशन मिति: 206 ६ 104 104

प्रदेश लेखलपराक्री हिंद्यांट पुर्ता ! जिल्ला राम के मार्गालिका/गाउँपालिका/महानगरपालिका/उपमहानगरपालिका) मा यूरोपियन इन्भेस्टमेन्ट बैंकको ऋण सहयोग भएको नेपाल विद्युत प्राधिकरण, वितरण तथा ग्राहक सेवा निर्देशनालय, वितरण प्रणाली स्तरोन्नति तथा विस्तार आयोजना प्रस्तावक रही कार्यान्वयन गर्न लागिएको दुनियल हुनु विध्न स्टिनिय कित्र शिवा आयोजना कार्यान्वायन हुनुभन्दा अधि सो आयोजनाले त्यस क्षेत्रका वातावरण तथा सामाजिक पक्षहरुमा के-कस्तो प्रभाव पार्दछं भनि स्थानीय सरोकारवालाहरु सँग छलफल गर्न आयोजना क्षेत्रका सम्पूर्ण सबै सरोकारवालाहरूको निम्न स्थान तथा समय उपस्थितिका लागि यो सूचना प्रकाशित गरिएको छ।

सार्वजनिक छलफल हुने स्थान, मिति र समय: स्थान: प्रस्ताधित स्वर्धात, हुलुई मिति: १०६६१०६१०६ समय:

# **ANNEX 5: PROOF OF PUBLIC NOTICE PASTING**

मिली ३०६ ( 108/08 मार्न नेपाल विद्युत प्राप्ति श्वा तेपाल विन्तुत प्राप्ति स्वरी तमी तथा विन्तुत आप्री आप्री मार्नित प्राप्ति स्वरी तमी तथा विन्तुत आप्री स्वरी प्राप्ति स्वरी प्राप्ति स्वरी का निर्माल प्राप्ति स्वरी प्राप्ति स्वरी का निर्माल स्वरी हैं के का प्राप्ति स्वरी का निर्माल स्वरी अवा स्वरी अवा निर्माल स्वरी स्व							
पराशि खुसा प्रस्ति निमास आयोजना अन्तर्पार्ध गर्मा पराशि खुसा प्रिस्म जिल्ला राम्याम म ज वाड न्वह मा निशास हुन कुर्न से आयोजना की विल्ला कार्याही है कई र्य हरे में निमास हुन कुर्न से आयोजना की विल्ला मामजींड सहयमन डाल्ला में रिशा परामा परिम्ना वाला खेंग हला का लागी जानकी दिन सीटी कार्मालय हो जिली २०० ८ १०६ १ १ १ विल्ला की प्रमाण म ज वार्याही स्वान होंगी दिना वालो में स्वान को में स्वान होंगी सी उपायोग म ज वार्याही सीचना होंगी की व्यवस्था की अप प्रमाण म ज वार्याही सीचना होंगी की व्यवस्था की अप सीचना होंगी की व्यवस्था की कार्याही आवार होंगी सीचना होंगी की व्यवस्था की व्यवस्था की व्यवस्था होंगी होंगी सीचना होंगी ह							
पराशि खुसा प्रस्ति निमास आयोजना अन्तर्पार्ध गर्मा पराशि खुसा प्रिस्म जिल्ला राम्याम म ज वाड न्वह मा निशास हुन कुर्न से आयोजना की विल्ला कार्याही है कई र्य हरे में निमास हुन कुर्न से आयोजना की विल्ला मामजींड सहयमन डाल्ला में रिशा परामा परिम्ना वाला खेंग हला का लागी जानकी दिन सीटी कार्मालय हो जिली २०० ८ १०६ १ १ १ विल्ला की प्रमाण म ज वार्याही स्वान होंगी दिना वालो में स्वान को में स्वान होंगी सी उपायोग म ज वार्याही सीचना होंगी की व्यवस्था की अप प्रमाण म ज वार्याही सीचना होंगी की व्यवस्था की अप सीचना होंगी की व्यवस्था की कार्याही आवार होंगी सीचना होंगी की व्यवस्था की व्यवस्था की व्यवस्था होंगी होंगी सीचना होंगी ह							
पराशि खुसा प्रस्ति निमास आयोजना अन्तर्पार्ध गर्मा पराशि खुसा प्रिस्म जिल्ला राम्याम म ज वाड न्वह मा निशास हुन कुर्न से आयोजना की विल्ला कार्याही है कई र्य हरे में निमास हुन कुर्न से आयोजना की विल्ला मामजींड सहयमन डाल्ला में रिशा परामा परिम्ना वाला खेंग हला का लागी जानकी दिन सीटी कार्मालय हो जिली २०० ८ १०६ १ १ १ विल्ला की प्रमाण म ज वार्याही स्वान होंगी दिना वालो में स्वान को में स्वान होंगी सी उपायोग म ज वार्याही सीचना होंगी की व्यवस्था की अप प्रमाण म ज वार्याही सीचना होंगी की व्यवस्था की अप सीचना होंगी की व्यवस्था की कार्याही आवार होंगी सीचना होंगी की व्यवस्था की व्यवस्था की व्यवस्था होंगी होंगी सीचना होंगी ह	FINT 2065	10€10€ 3	कि नेप	ल विराम प	100 a rat 3	nzi	2-110
हुनलागां है है इं रवस्ते निर्माय हुन पूर्व की भाषी आता है। वाला विश्वा सामानिह सार्थित हाला है। रिक्री स्वाप्त स्रिका स्रिका स्रिका स्रिका स्रिका स्रिका रिक्री का प्राप्त है। प्राप्त है	101 101 20	रोजियो त	717 Tabe	7 0 100 0	100 361,01	I a	(9)
हुनलाणहा ह के इ रव स्ट्रेंस निमाय हुन पूर्व की जायोजना की वालावाली लया सामानीह आर्थमन कालाजी। रक्षी जम सरीका परिक्रा बाला रहा जिली रक्षा हाता हो जिली रक्षा हाता हो जिली रक्षा हाता हो जिली रक्षा हो जिली रक्षा हाता हो जिली रक्षा हो जिली रक्षा हो जा हो हो पर्वा हो हो जा हो हो हो पर्वा हो हो हो पर्वा हो	कार विषय	र काउनाच र	2 10 (10	רצומואי	अन्तिम	5) 0/8	12
कार्या सामजी है कि हम के कार्यों। क्या परिश्वा वाला क्रिंग हल हल के लागा जानकी दिन स्तिरी कार्यालय है। मिली 200 (108) 25 गते की प्रमाणाएड़ी सुचता हामी दैराच वज़ों अस्ति की उपाइची मार्याम मं वा की ते १ ६ स्थाल एक्टेन्बा) अने उक्वा - जन्द गुप्ता की का विश्वामा रामि की वप्रश्चेत्र जानकी गाएकी। स्वना राम मुचलका मायस्मागी हर्के नाम था र ठेउगाना अर अवारकी जातन - " १ ८०१६७१६ ४० मार्था व्यक्ति वाममा गुप्ता - " १ ८०१६७१६ ४० मार्था वाममाणा गुप्ता - " १ ९००६५७४६ की मार्था वाममाणा गुप्ता - " १ १ विश्वा मार्था मार्थी मा	11.61.36	7 41x 41 13	Juni .	रामण्याम मः।	या. वाड न्१६	मा नि	भाव
का दलहल हा लागा जान होते दिन स्तिरो हा का की किसी १०० ८ १०६ १०६ १०६ १० विसे प्राणाल हो दिन स्वान होते प्राणाल हो किसी १०० ८ १०६ १००० १०६ १००० १०६ १००० १०६ १००० १०६ १००० १०६ १००० १०६ १००० १०६ १००० १०६ १००० १०६ १००० १०६ १००० १०६ १००० १०६ १००० १०६ १००० १०६ १००० १०६ १००० १०६ १००० १०६ १०००० १०० १००० १००० १००	84 WISIE 8	1 25 206	रस्1 ।	THIAT ST	पुर्व से आ	प्राञ्जन	851
२००८ १०६ १ ६ जते हैं। प्रतासार हो स्वता हो में देश वजी त्री में हो उपार प्रोत्ती पर स्थान रामे प्रोत्ती हो उपार हो जा हो है। उपार हो से प्रवास हो	4 1×14 61 ×12	वा सामजाड	अस्यञ	7 3/W/3/1	स्थापम	मर्द्रिश	9/11/
की उपार्थितीमा रामग्राम मन्या वर्षित (बिन्नवा) अमे अक्या नम्द्र गुता की स्वितामा सिम् की व्यवस्थित ज्ञानकरी सामका माएस्मागी हर हैं। नाम धन् र हेडाना अमे अक्यान्यम् जुत्ता - यामग्राम-१६ बिनेतवा ९८ ६९७०० ४५ कि मणीरकी सामग्राम गुता - ", ९८०२ ६७३६ ४६ कि सिपार	स्था हला	3m 81 mol	1311-19	र्पे रित स्तो	टो भूषीलप	51 5	int
की उपार्थितीमा रामग्राम मं का कोई में 9 ६ स्वित (बिहेनवा) अमें अक्टा चन्द्र गुता की स्वितामा सिर्मिकी कप्तरीका ज्ञानकारी भाषांकी स्वता सर मुस्तका भाषांभागी हरते नाम धन् रहेडाना अमें अक्टा चन्द्र जुता - रामग्राम-१६ बिहेतवा ९८ ६९७०० रूप की मणीरकी सावत - ", ९८०२ ६७३६,४६ मणीरी	2065/08/	2201101	प्राप्ताति	ड़ी चुचता ह	मि) देहाप	वज्ञात्र	H
अप अक्टा चन्द्र गुता कोश (विश्वामा सिएकी व्यक्ति) स्वना सार मुस्तका माएस्मामी हर हैं। नाम धन् र हेडाना अप अक्टा चन्द्र जुता - राम याम-१६ बके तथा ९८ ६९७०० रूप की मणीरकी साव - ', ९८०२ ६७६६ ४६ मणीरी। अभिनी राममाया गुला - ', ', ',	51 3412	घतमा रा	भाग म	·01 ·015 8	व म्ह्यान	200	7
अनिमारा हा स्वाहर्म नाएस्माना हुन हैं नाम धन् र हेडाना अपि प्रक्रान्यन्द्र जुप्ता - यामयाम-१५ बक्तेतवा ९८ ६९७००४५ कि अरि भणीरकी द्यापत - ', ९८०१६७४६ ४६ अभिनी याममाया गुप्ता - ', ',	87 7901	-006 276	ग होरा	19171171	रामी प्रकी वा	76	
स्वना शास मुनुनका भाषस्मामा हरहें। नाम धन् रहेडाना अपि प्रद्राण-चन्द्र मुन्ता - नाम याम-१५ नेमे तवा ९८ ६९७०० ४५ कि अरि भणीरकी भाषत - , ९८०२ ६७३६,४७ अभिनी राममाया गुजा - , ,	आमप्री ह	गाउँहा।			( () ()	7 6 100/	
अरि प्रकारा-चन्द्र जुट्ना - ग्राममाम-१५ बक्तेतवा उट ६९७०० ४५ कि अरि मणीरकी द्यापन - '', ९८०२ ६७३६,४५ अभिनी राममामा गुट्ना - '', '',		41/	-				
अरि प्रकाश-चन्द्र जुन्ता - ग्राममाम-१५ बक्तेतवा उट ६९७००५५ कि अरि भणीरकी द्यापव - '', ९८०२६७३६,४५ अभिनी रामभागा गुना - '', '',							
अरि प्रकारा-चन्द्र जुट्ना - ग्राममाम-१५ बक्तेतवा उट ६९७०० ४५ कि अरि मणीरकी द्यापन - '', ९८०२ ६७३६,४५ अभिनी राममामा गुट्ना - '', '',	V			$\sim$	_		
अगिमी राममाया श्राम - ।, ।, इटेट देव हैं हैं हैं।	स्वना श	स मुन्यनका	भारत भारत	गाह्यके ना	मध्य रहे	<u>্</u> যানা	
10011	अपि प्रकारा-वर	पु जुप्ता - ३					\ds.
क्षी कामि प्रसाद हास्तिन , इत्वर्रहरू ४० क्षेत्र	अरि अठाया-वर् अरि अर्गाखी	पु जुप्ता - ३ घादव -			35286	یالم	1
	ध्री खडाषा-चर् ध्री भणीरकी श्रीमनी रामभाषा	पु मुप्ता - ३ घादव - गुजा -	रामधान-	95 बँगे तव।	35286	یالم	1/2
	ध्री खडाष्ट्रा-चर् ध्री भणीरकी श्रीमनी रामभाषा	पु मुप्ता - ३ घादव - गुजा -	रामधान-	95 बँगे तव।	3 5 2 2 6 6	002×	1 di
	ध्री खडाष्ट्रा-चर् ध्री भणीरकी श्रीमनी रामभाषा	पु मुप्ता - ३ घादव - गुजा -	रामधान-	95 बॅंगे तव।	3 5 2 2 6 6	002×	Wi ove
	ध्री खडाष्ट्रा-चर् ध्री भणीरकी श्रीमनी रामभाषा	पु मुप्ता - ३ घादव - गुजा -	रामधान-	95 बॅंगे तव।	3 5 2 2 6 6	002×	Wi ONR
	ध्री खडाष्ट्रा-चर् ध्री भणीरकी श्रीमनी रामभाषा	पु मुप्ता - ३ घादव - गुजा -	रामधान-	95 बॅंगे तव।	3 5 2 2 6 6	002×	WI ONR
	ध्री खडाष्ट्रा-चर् ध्री भणीरकी श्रीमनी रामभाषा	पु मुप्ता - ३ घादव - गुजा -	रामधान-	95 बॅंगे तव।	3 5 2 2 6 6	002×	Will over
	ध्री खडाष्ट्रा-चर् ध्री भणीरकी श्रीमनी रामभाषा	पु मुप्ता - ३ घादव - गुजा -	रामधान-	95 बॅंगे तव।	3 5 2 2 6 6	002×	Winds
	ध्री खडाष्ट्रा-चर् ध्री भणीरकी श्रीमनी रामभाषा	पु मुप्ता - ३ घादव - गुजा -	रामधान-	95 बॅंगे तव।	3 5 2 2 6 6	002×	WI ONR
	ध्री खडाष्ट्रा-चर् ध्री भणीरकी श्रीमनी रामभाषा	पु मुप्ता - ३ घादव - गुजा -	रामधान-	95 बॅंगे तव।	3 5 2 2 6 6	002×	WI ONS
	ध्री खडाष्ट्रा-चर् ध्री भणीरकी श्रीमनी रामभाषा	पु मुप्ता - ३ घादव - गुजा -	रामधान-	95 बॅंगे तव।	3 5 2 2 6 6	002×	Wind over
	ध्री खडाष्ट्रा-चर् ध्री भणीरकी श्रीमनी रामभाषा	पु मुप्ता - ३ घादव - गुजा -	रामधान-	95 बॅंगे तव।	3 5 2 2 6 6	002×	WI ONS
	ध्री खडाष्ट्रा-चर् श्री भणीरकी श्रीमनी रामभाषा	पु मुप्ता - ३ घादव - गुजा -	रामधान-	95 बॅंगे तव।	3 5 2 2 6 6	002×	पूर्व कर्म कर के किया किया किया किया किया किया किया किया



Adults Parson Stones (2001) Con 1 day (2004)

1016 go 6 - 18 193

अपरोक्त विकास लहां काणीका की वित्र 2060/08/ १५०१ते पूर्व छ 96 की पुत्रा कुर्वा प्रवास कांग्र स्प्रात पूर्व परिमा शंकी एक करेंग्र अवास भावादीका लाकी असुरावा परिमा शंकी एक करेंग्र अवास भावादीका

2067/3/93016

# **ANNEX 6: CONSULTATION MEETING MINUTES**



रामग्रस्य नूग्रर्प्यालिका १६ **वर्ष्य वृद्धाः वृद्धाः वृद्धाः** हकुई, नविलपर्रासी (ब.सु.प.)

प.सं. : २०७८/०७९ च.नं. : 9 T T S मिति २०७९।३।१३:

श्री वितरण प्रणाली स्तरोन्नति तथा विस्तार आयोजना, वितरण तथा बाहक सेवा निर्देशनालय, नेपाल विद्युत प्राधिकरण, दरबारमार्ग, काठमाण्डौ।

विषय: हकुई सब-स्टेशनको निर्माण-पूर्व गरिएको परामर्श बारे।

महोदय,

उपरोक्त विषयमा नेपाल विद्युत प्राधिकरण, वितरण तथा ग्राहक सेवा निर्देशनालय, वितरण प्रणाली स्तरोन्नति तथा विस्तार आयोजनाले यस रामग्राम नगरपालिका वडा नं. १६ (साबिकको हकुई नगरपालिका वडा नं. ८) मा ने.वि.प्रा. ले अधिग्रहण गरिसकेको जग्गामा निर्माण हुनगईरहेको ३३/११ के.भी. विद्युतीय सब-स्टेशनको निर्माण-पूर्व निर्माण क्षेत्रमा मिति २०७८/०६/०७ मा परामर्श/सार्वजनिक सुनुवाई गरेको र सो परामर्श/सुनुवाई हुने समय र स्थानको बारेमा यस वडा कार्यालय तथा अन्य सरोकारवालाहरुलाई पूर्व-सूचित गरिएको व्यहोरा प्रमाणित गरिन्छ।

विजय क्लार यादव



उपार्वे प्रेकी	CONTRACTOR OF THE PARTY OF THE		
क्र.स. नामधर	हेगाना द	रेपर्द ने	) महास्त्र म
9- अन् धुवनरामण नीस्त्री	वानमान्द्रके विकास	मोगर्की अर नुवरश्रावद्या	T And
क रिन्कु छमधी चौर्की	था है। पा १६ हमें देशिया	उपभोगसर्ग रि	5:00
९ उनार्डमधी चीच्यी ९ भाउत्थि धादत	शास पा १६ मनुई पाजा		13411
0	1 -2920-	, , b	ने जिल्ली
द्विज्ञानाश न्यत्व जाता ८ प्रजाहा पोल्ला	राज पा १६०, भ्याविष	777 6	T028 60044
a 90	1	D Cod 8 8 83 85 (.	am?
9 9	4	410/11	^
-	4	Č	ने अवाली
3 4	4	8 226 82 833	~ hus
Grant War	4	\$2 02838239	1011 1
and the same	17.	8729338303 )	
72 7 19 19	ч	98129115	गान्द्वा
Charles de vacal	ar .	9841592698	- 0
१४ व्याच दकाव	And elb,	Conscience	Tio.
१८ स्वाभ नार हारामार	27 MIGHALISH -NE	P-EC	Swhat
१६ दिवस आद्यकारी	ATRIAZUNA -N		Q.f.
१८ के वर्ग काल	27 MTG27/2511 - N	EA FC 1219928	eze PIND.



-	
	उन्मेरियम अपिश्विमा आपोजनाका वार्षा जातकारी द्वा निका वर्षाविक्रका
100	विष्या या द्वात सिह्न व्यन्त्र मार्पे।
9	वार्रमा जातकारी हैन आखुकारका किन हीकी कह पुढ जानकारी माद्र
	माई यस दिल्लाम कार्य क्रमा उपियमी भाषी।
	वित्र
N.B.	THE HOURS - Sept Acid Proper and amplianted and
2	धार द्वान्य - इन्हेर निसूत नित्रका महित आर्पी एसकी गाँठेगा NEA (refinency (ompony वार आउनुभारका निकार जातकारी इकात गाँछ।
9	पास द्वीतामा वित्रण लाहित नारपूर्वी प्राथित विकार विद्वार उपनीतामा
ø	पंस द्विमा सिन्छण नाहित नारपती voltage drop की कारण विसूत उपनीतामा किसे असुविदार रहिकार्न यस ऑप्रीजना हिसे सन्यानन गति शानुसार गर्दर्स ।
8	अधीवत सव वैदेसन बीत्रको जाउगा तै. वि. प्रा के यम आदिति व्यक्तिप्रदूषा
1	अधिक सक व्हेंस्य कीवर्की जागा तै. कि. प्रा के यम आदित कारा प्रदूर्ण अपि सकेका ट्यहीय जामकारी गणाउटी।
瘪	
k	हात्र सर मेर्ट्स्ट्राको जागामा हामी प्राधिको जागा शतिक वार्तीतानी लगार्क गर्वेकीमा आर्गाजालार्ने स्राप्तवा त्वारते जानकारी दिस्पदी सी जागा स्वासी राह्य हामी श्रुपीयाजी मंजुर गर्दसी।
100	व्यास्त्र गर्यकामा अगर्याधावाच्य स्थानका व्यास्त्र पातकारी विष्टपद्मा स्थ
	(1331) देवाला देवाला का अपना अपना अपना )
-94	Sulfred America and Son Sulfated day someone of the
٤	आधीलना निर्माणंका कृषणा द्वाकी स्पाविपनानी लगा मर्येकारवाना की पुर्वा भाग सद्भीता वर्ष्क भीतवद्भा ठादकी
- 62	The comment of the first of the comment of the comm
- 20	काफीसवा मिर्माण गर्दा द्वामा याद्य । -र्रास्ट्री सम्मुदार माद्री प्रस्तीम, अवसानी
6	त्या शत्य अम्हापका मंश्कारे, जनिर्वातिकामा कुरी पणि तकाशात्मक प्रकास
8-4-8 8-3-1	भाषीत्मता भिर्माण गर्दा द्वामा बार । नीदारी ममुदाप माद्री शुम्मीम, पातापाती तथा शारप ममुदापकी मंश्कृति, पातारितिकामा कुर्त पारि समाशासम प्रभाव महते एप्टिय पातकारी गायदी ।
	My XX July Son Flay of a
To day	
	Carly Carly
1	
	The state of the s
19/00	

आम मिनी २०७८ १०९१ १३ जाने नैपाल विद्युत्र जांधि छ । ति ता व छ । त्री हतरोगती त्रा निला प्राधोजना अन्तरगत खुवबल हकुई विद्युत वित्राजाकुर उपभागोजना हो सम्माम व धा कि ते, १६ वर्षे गवा भा निर्माल इनगर्थ हेर्हें। स्वारस्व निर्माल का क्रममा स्वस्टेसन क्षेत्र किन ब्रु आदिवासी अग्रजनी लग्ह प्रनेसकने प्रभाव का वारिमा सरोबा कात्र । ख्यादिवासी अन्जाती क्षेत्र सोही विस्त्रप्रमा देवार्की उपार्ट्यातीम हलाइन शरी भेंगे।

उपित्रियत).

113 111

भी भोजवहादा निष्यो - पुर्वज्ञमा स्मिरिक्स बाद गरिवाभगुता) 98470387880 8ि वेजवारी नीप्यो - पुर्वज्ञमा स्मि - १० "

क्री भागीरिय यादव - रेक्नी उपमोठा हुनी न्यारियी फीम्मी- खीमेत्रा थाउ - "

भी जीर्य नीसर -

ST8 KY 808, 82

माथी उन्ने वित्र उपार्थिनीमा आदिवासी जनना नी लाई पर्म सक्नेस्प्रभाग्य उणाव तथा हान जञ्जा उपानेन सेर्नेस्प्रमा द्वानाक्त्य पर्ने प्रणाव हा विषपमा देहाएकी बाद मध्या सुक्राव जान्न भर्मे।

9-अग्योजना की बीला आर्जीजना ही प्रतिनिधी तका विख्वार आयोजना स्कल्टी एवी जान हारी प्राप्त अर्थी ।

अ- अपिना प्रस्नित (यव स्टेस्त) निर्माण हने जेशा निर्मत हामी ते विही बिल्ल गरी हिंदे (नेपाल विश्वत आधिन हा लाई) के हाल की जेशा रव लिए क्रेडों हे हिंगा पूर्व जेशा कार्यान में प्रक्रित प्रेशी हिंगी रेशी जेशा की गरिते स्पूर्ण क्रिक प्रधित्वार्क कीजता कार्यालयन गर्निनान्डित हिंप के के हुणी के दब्बी क्रिकी क्रिकी विभी नलगाउन अन्ते प्रक्रिक हैं ठपहों नान्डिति गाउदी।

अधोनमां मार थार या दिनाधी जनजाती तर्मा पर्न प्रतास के विष्पा हनपूर्व गरी आजोनना निर्माण तथा देन्जालन गरी स्थानिय थार रमुरायडो बातधर्मी (customary land) सरक्री धर्म लगा नानवन गा की प्रतानी नहारामह द्रभाव नष्टि कुए जानकारी जाएडी )

ए के आयोजना लर्ड हानी थाउँ याजापती पुर्ण लाग र अनुमान यमें न्यांम ज्ञान करी अगड़ेंदी स्तर्पी योजना भा योजगरि। हैं। वर्षना स्वार्णनाम जुवानाई "डाव्यम् स्त्रा दिन अनुरोध अद्दी। स्मार्थ योजभाशिक्ष पुर्व नामा उपलब्ध माइने पित्वा(सर्द्ध जावामिस्ता दिनु याजी देने।

४- आयोजना संस्थालन त्रिमील हा कुमत्र। स्थातित्र प्रिमाशा उपमानस जाति । स्रोकाष राजा स्ट्रेंग स्थाननात जारी हाप अनि पति। स्मर्ज साठवाप हा आक्रमहता हा स्वाप्तिसा मा आयोजनाते स्मर्योज जिने अपेसा अर्द्दर्श।

# **ANNEX 7:** MEMORANDUM OF UNDERSTANDING BETWEEN DSUEP AND BHTLP FOR LAND USAGE

# Minutes of Meeting

A meeting was held between the Distribution and Consumer Services Directorate and Transmission Directorate to discuss the issues related to Distribution System Upgrade and Expansion Project and Bhumahi (Sunwal) – Hakul 132 kV Transmission Line Project in order to nullify the overlap of the works between the two projects.

Date and Time:

6 June 2022; 13:00 hours

Venue:

Distribution and Consumer Services Directorate

#### Present

1. Mr. Manoj Silwal, Deputy Managing Director, Distribution and Consumer Services Directora

2. Mr. Dirghayu Kumar Shrestha, Deputy Managing Director, Transmission Directorate

3. Mr. Durga Nanda Bariyait, Director, Grid Development Department, Transmission Directorate

4. Mr. Deepak Gautam, Project Manager, Bhumahi (Sunwal) - Hakui 132 kV Transmission Line Project

5. Mr. Bijaya Sen Khadka, Project Manager, Distribution System Upgrade and Expansion Project

#### Discussion and Decision

For the up-gradation and expansion of the distribution system in Lumbini and Sudur Paschim Provinces, about 13 number of substations including lines were planned under Distribution System Upgrade and Expansion Project (hereafter referred to as 'DSUEP') to be constructed with the financing of the European Investment Bank (EIB). Among them, a substation in Hakui area was proposed for the up-gradation and expansion of the distribution system around the periphery. Since Bhumahi (Sunwal) — Hakui 132 kV Transmission Line Project (hereafter referred to as 'BHTLP') has already acquired the land at Hakui, it is felt that construction of 33 kV Substation in the same yard of the 132 kV Grid Substation to be constructed by BHTLP will be beneficial to NEA.

DSUEP informed that with the consent of EIB, DSUEP has completed the tendering process and is on the verge of award of the contract to construct the substation.

BHTPL is yet to publish the notice for the tender. The tender document is ready and is in the process of approval be NEA management.

For, the smooth construction as well as operation after the completion of the two projects, following points were discussed and agreed:

 As of 1 June 2022, BHTLP has completed the land acquisition process (and transferred the title of the land) for the acquisition of 25,651.29 square meters of land in Ramgram Municipality Ward No. 16. The project has provided due compensation to all the landowners who transferred the title of their land to NEA. BHTLP informed that the land acquired by it is sufficient to accommodate 33 kV substation to be constructed by DSUEP.

cel Bur

- BHTLP will landfill the area, and construct a boundary wall and all the civil structures including a Control
  Building. Inside the Control Building, it will provide space to DSUEP for accommodating one 33 ky
  transformer CRP and at least 6 numbers of 11 kV switchgears. This is necessary to avoid construction
  of two control rooms and need of separate operation teams in the future.
- DSUEP will construct 33/11 kV substation (33 kV Transformer Bay, and structures to accommodate 33/11 kV transformer and associated breakers) and for that BHTLP will provide space in its yard to DSUEP.
- 4. BHTLP will provide a 33 kV bay to DSUEP which will work as an in-comer for the 33 kV switchyard.
- Contract for the construction of the substation by DSUEP is on the verge of award. BHTLP will expedite
  the design and layout of the switchyard and provide as soon as possible necessary drawings to DSUEP
  so that the contractor of DSUEP can carry out the design of 33 kV switchyard.
- BHTLP and DSUEP shall coordinate regarding the technical design/layout of the switchyard and control
  building before starting the construction. This shall avoid conflict of layout and ensure compatibility
  between related civil and electrical equipment of both the projects.

\$

Hame

Conto

BAL

# ANNEX 8: OUTLINE OF ENVIRONMENTAL, HEALTH AND SAFETY PLAN

- Chapter 1: Project Overview
  - 1.1 Scope of the document
  - 2.2 Overview of health and safety features
  - 2.3 Project Health, Safety, and Environmental Goals & Objectives
- Chapter 2: Safety policy of the Project
  - 2.1 Safety policy statement
  - 2.2 Contractor's overall safety responsibilities
  - 2.3 Contractor's safety Specialist responsibilities
  - 2.4 Contractor's Supervisor responsibilities
  - 2.5 Worker's responsibilities
  - 2.6 Disciplinary policy procedures
  - 2.7 Involvement of the public
  - 2.8 Color coding for PPE

# Chapter 3: Health policy, and amenities

- 3.1 Camp establishment, and operation
- 3.1.1 Accommodation (Washing, cooking, bedding facilities with locking)
  - 3.1.2 Toilets
  - 3.1.3 Drinking water
  - 3.1.4 Waste collection bin
  - 3.1.5 Lighting
  - 3.1.6 Ventilation
  - 3.1.7 Maintenance of facilities
  - 3.1.8 Menstrual Kit Accessibility
- 3.2 First-aid facilities
- 3.3 Insurance of construction workers
- 3.5 Site facilities for works of short duration
- 3.6 Avoiding fire hazards
- Chapter 4: Employee training
  - 4.1 Competent person designation
  - 4.2 Safety induction for new employees
  - 4.3 Toolbox meetings
- Chapter 5: Accidents, and emergency
  - 5.1 First aid requirements
  - 5.2 Assisting coworkers in medical emergencies
  - 5.3 Emergency evacuation plan
  - 5.4 Standby emergency vehicle
  - 5.5 Accident investigations
- Chapter 6: Toolbox safety talks
  - 6.1 Overview of toolbox meetings
  - 6.2 Recognize the warning signs
  - 6.3 Good housekeeping
  - 6.4 Trenching and excavation
    - 6.4.1 Trenching
    - 6.4.2 Competent person
    - 6.4.3 Protective systems to prevent subsidence
    - 6.4.4 Other safety requirements
  - 6.5 Access to scaffolds
  - 6.7 Falling object protection
    - 6.7.1 Falling object protection alternatives
    - 6.7.2 Falling object protection methods
  - 6.8 Slips, trips, and falls

- 6.9 Back safety
- 6.10 Face, hand, and foot protection
  - 6.10.1 Overview
  - 6.10.2 Types of hazards
  - 6.10.3 Contractor requirements
  - 6.10.4 Worker requirements
  - 6.10.5 Face, and hand protection requirements
  - 6.10.6 Types of protective footwear
- 6.11 Temporary traffic control
  - 6.11.1 Land closures
  - 6.11.2 Use a variety of TTC devices
- 6.12 Electrical safety
- 6.13 Chemical safety
  - 6.13.1 Chemical hazards
  - 6.13.2 Methods of chemical exposure
  - 6.13.3 Safety precautions
- 6.14 On the Job Toolbox safety talks--The Deadly dozen
  - 6.14.1 Unsafe acts
  - 6.14.2 Unsafe conditions
- 6.15 Workplace violence
  - 6.15.1 Reducing workplace violence hazards
- 6.15.2 Actions if someone witnesses or experiences workplace violence

# **Appendices**

Appendix A: Pre-Start Information Pack, and Project Notification Approval

Appendix B: Sample health and safety plan format

Appendix C: Standard inspection, and report formats

Appendix D: Worksite safety checklists

Appendix E: Sample health, and safety signs

Appendix F: Site Drawing with Emergency Exit Layout

# **ANNEX 9: OCCUPATIONAL HEALTH AND SAFETY RELATED SIGNS**

#### **SIGNAL NOTICE**









# **DANGER SIGNS**









# **INSTRUCTION SIGNS**









# **SAFETY AND SAFETY INSTRUCTION SIGNS**









# निर्वाणस्थलमा गर्नहुने र नहुने कुराहरू







**ANNEX 10:** REVIEW OF LEGISLATIVE PROVISIONS

SN	Legislation	Provisions	Relevancy with respect to Project
1.	Constitution of Nepal	<ul> <li>Constitution of Nepal is the main legal document, which emphasizes on right of clean environment of the people, natural resources protection, preservation and its prudent use. Rights regarding clean environment, under article 30:</li> <li>It includes to make multi-purpose development of water resources, while according priority to domestic investment based on public participation to ensure reliable supply of energy in an affordable and easy manner, and make proper use of energy for the fulfillment of the basic needs of citizens, by generating and developing renewable energy in article 51 (g).</li> </ul>	DSUEP helps to fulfil the rights of people to live in clean environment along with to fulfil the basic needs by providing access of sufficient energy.
2.	Environment Protection Act 2076 (2019 AD)	• Section 3 of the Act requires the proponent to conduct environmental studies in relation to the prescribed proposals of any developmental works. Subsection 2 of this act provides the framework about the environmental study report prepared pursuant to sub-section (1) shall, in fulfillment of the process as prescribed, be submitted to the relevant bodies of Government of Nepal for approval.	Environmental Studies and approved of report from authorized body before construction of any project is mandatory to minimize the negative impacts in Nepal which is addressed in EPA, 2076.
3.	Environmental Protection Rule, 2077 (2020 AD) [First Amendment on 2078 (2021)]	• Under the Environmental Protection Rules (2077) first amendment (2078), rule (3) as mentioned in annex (1), Section (F) (Energy, Water Resources and Irrigation Sector) sub-section (1), a proponent shall be required to carry out the Brief Environmental Studies for construction of transmission line project less than 66 kV in forest land for another purpose.	This rule provides the overall guidance to what type of environmental studies is required according to project by Government of Nepal.
4.	Nepal Environmental Policy and Action Plan, 2050(1993)	<ul> <li>The aims of NEPAP are:</li> <li>To manage natural and physical resources efficiently and sustainably</li> <li>To balance the development efforts and environmental conservation for sustainable fulfilment of basic needs</li> </ul>	DSUEP should follow the aims of NEPAP to protect and conserve the physical, biological and social environment during

SN	Legislation	Provisions	Relevancy with respect to Project
		<ul> <li>To preserve endemic and endangered species and their habitats; the promotion of private and public institutions for biological resources inventory and conservation</li> <li>To safeguard national heritage</li> <li>To mitigate adverse environmental impact of development protects and human actions</li> <li>To integrate environment and development through appropriate institutions, adequate legislation and economic incentives and sufficient public resources</li> </ul>	construction of 33 kV distribution line along with substation.
5.	CITES Act, 2017	Prohibits for the treat and business of protected species is explained in Section 1, Rule 3 of this act. However, Sub-Rule 2 of the Rule 3 has allowed for the export and import of protected species for certain circumstances mention under sub-rule after taking approval. The Section 5 of the acts state the provision of punishment for the unauthorized import, export and provision mentioned in Section 3.	This act binds the workers along with the people not to collect, treat and business of the protected plants and animals listed in appendices of CITES.
6.	Electricity Act 1992	<ul> <li>No person shall be entitled to conduct survey, generation, transmission or distribution of electricity without obtaining license under this act.</li> <li>The Electricity Act of 1992 has provision of land procurement for the development of projects that involve electricity generation, transmission or distribution. The Act states that the licensee may submit an application to GoN to purchase the land or house of any person if it is required for the generation, transmission or distribution of electricity. Upon the receipt of such an application, GoN may make the land or house, so requisitioned, available to any corporate body under the prevailing laws.</li> </ul>	The main goal of this project is to distribute the sufficient amount of electricity by constructing 33 kV line and substation by conducting the survey to minimize the impacts.
7.	Soil and Watershed Conservation Act, 2039 (1982	Soil and watershed conservation Act, 1982 expedient to make legal provisions on the land and watershed conservation by controlling natural calamities such as flood, landslide and soil erosion and maintain convenience and economic interests of	To do the works, which can act, as causative factor of flood, landslide and soil erosion should

SN	Legislation	Provisions	Relevancy with respect to Project
	AD)	the general public.	strictly be prohibited during the construction of this project.
8.	Rural Energy Policy, 2006	Rationale of formulating and implementing this policy is to create conducive environment that will self-motivate and mobilize local institutions, rural energy user groups, non-government organizations, cooperatives and private sector organization for the development and expansion of rural energy resources. The government will facilitate and promote to involve private development and expansion of new technologies. It has also envisioned subsidy provision for promotion of such renewable energy technologies.	This project helps to improve the distribution and motivate to use the electricity in rural areas of western Nepal.
9.	Labor Act, 2074 (2017 AD)	' andition Slin-coction 5 of Soction 7 ctatos and it bronibition of 1	
10.	Child Labor (Prohibition and Regulation) Act, 2056 (2000 AD)	As per section 3 of this act, no child having not attained the age of 14 years shall be engaged in works as a laborer.	Child labor is strictly prohibited in this project and Contractor should follow this act.
11.	Solid Waste Management Act, 2068 (2011 AD)	This act has been formulated with a goal of minimizing solid waste production from the target area by setting rules and regulation on solid waste management (SWM) in the country in order to develop better environment for the systematic and	This act provides the overall framework to manage the solid waste generated from

SN	Legislation	Provisions	Relevancy with respect to Project
		effective management of solid waste and to involve all the concern stakeholders in SWM practice. The main features of this act are discussion of 3R principle (Reduce, Reuse and Recycle). 3R principle seems to be very beneficial as it not only increases the life of landfill site but also save the money, which could be used for other infrastructure development. Section 4 of the act assign the local body to manage or use the solid waste discharged or dumped in collection center, transfer station or treatment plant or collected during cleaning.	households to project level. In addition, the proponent should manage the waste generated during construction.
12.	Solid Waste Management Rules, 2070 (2013 AD)	The solid waste management rule was formulated as per provision made in article 50 of Solid Waste Management Act, 2068. This regulation has emphasized the segregation of waste at source and mentioned that the responsibility of proper disposal and management of source belongs to the producers themselves. Section 3 of the rule describes about the segregation and management of solid waste. It has mentioned that it is essential to segregate degradable and non-degradable solid waste at source.	These rules provide the overall framework about how to reduce the volume of waste to dispose from the source during construction of substation.
13.	Fifteenth Plan	Vision of 15th plan is in contribution to the prosperity of the nation through sustainable and reliable development of hydropower by setting the goal which is ensure energy security through intensifying hydropower generation. In addition, one of the strategies of government of Nepal in 15th plan is to make the distribution system effective and reliable to increase energy efficiency and increase power consumption by expanding access to electricity by formulating the required policies.	This 5-year interim plan sets the goal about generation and distribution of hydroelectricity in Nepal, which is directly related to this project.
14.	United Nations Framework Convention on Climate Change (UNFCCC), 1992	UNFCCC, Signatories: 165. Parties: 195. (1), Article (4), commitment (f) states climate change considerations into account, to the extent feasible, in their relevant social, economic and environmental policies and actions, and employ appropriate methods, for example impact assessments,	Goal of this project is to replace the traditional form of energy by clean energy i.e., electricity which ultimately reduces

SN	Legislation	Provisions	Relevancy with respect to Project
		formulated and determined nationally, with a view to minimizing adverse effects on the economy, on public health and on the quality of the environment, of projects or measures undertaken by them to mitigate or adapt to climate change. After it entered into force on 21 March 1994, in accordance with, it mandates the individual state for prioritization of resource conservation with development.	the air pollution and smoke.
15.	Directive 2011/92/EU of the European Parliament and of the Council of 13 December 2011 and its Amendment 2014/52/EU	This Directives in Annex II 3(b) speaks for Projects Referred to in Article 4 (2) for only on "Industrial installations for carrying gas, steam and hot water; transmission of electrical energy by overhead cables (Projects not included in Annex I)" should follow EIA study.	As per the nature and scope of the details, the proposed Subproject is of electricity distribution system instead of overhead electricity transmission lines for which no EIA level study is required.
16.	ILO 169	The main objective of this convention is to secure the rights of indigenous and tribal people along with the gender equality and non-discrimination of workers during work. The Article 1 on First Part of this convention mainly focused on following points:  (a) the social, cultural and economic conditions of tribal peoples in independent countries differentiate from other parts of the national community and their status is managed fully or partially by their own customs or traditions or by special laws or regulations;  (b) peoples in independent countries who are regarded as indigenous on account of their descent from the populations which inhabited the country, or a geographical region to which the country belongs, at the time of conquest or colonization or the establishment of present state boundaries and who, irrespective of their legal status, retain some or all of their own social, economic, cultural and political institutions.	Nepal is the part of ILO convention that's why ILO 169 should strictly followed during construction and implementation of any types

SN	Legislation	Provisions	Relevancy with respect to Project
		<ul> <li>Self-identification as indigenous or tribal shall be regarded as a fundamental criterion for determining the groups to which the provisions of this Convention apply.</li> <li>The use of the term peoples in this Convention shall not be construed as having any implications as regards the rights, which may attach to the term under international law.</li> </ul>	
17.	Environment and Social Management Framework	<ul> <li>ESMF is to guide DSUEP sub-projects in the area of E&amp;S management using appropriate instruments, methodologies, procedure and responsibilities during the project cycle. NEA and the project partners shall apply during design and development of the sub-projects in order to comply with the Government of Nepal E&amp;S regulations and the EIB standards on E&amp;S assessment and management, Involuntary Resettlement, Indigenous People, Gender, etc.).</li> </ul>	Main guiding document for E&S study to identify issues and recommending appropriate practical augmentation/ mitigation measures
18.	Environmental and Social Policy (ESP)	<ul> <li>This policy speaks for the mandatory E&amp;S requirements for each Project like, screening, DDR, E&amp;S Assessment, ESMP, ESMF, Information Disclosure, Consultation and Monitoring and Evaluation.</li> </ul>	Mandatory requirement for ESMP study
19.	EIB E&S Standards	This Standard recognizes the importance of the promoters' commitment to effective and sustained environmental and social performance through the establishment of an environmental and social management system commensurate with the identified impacts and risks.	Mandatory requirement for ESMP study

#### **ANNEX 11:** DUE DILIGENCE REPORT

#### I. PROJECT DESCRIPTION

#### A. Background

Distribution System Upgrade and Expansion Project (DSUEP), hereinafter referred as "Project") is expected to enhance and expand the electricity distribution system to improve the reliability (voltage level and reduction in power loss) and coverage of electricity supply in the Sudhurpaschim, Karnali and Lumbini Provinces. The Government of Nepal (GoN) and Nepal Electricity Authority (NEA) have agreed to receive loan financing from European Investment Bank (EIB) to 13 Subprojects under DSUEP. The Environmental and Social Management Framework (ESMF) has provisioned that the Subprojects that are likely to have environmental and social risks/impacts easily addressed through ESMP are categorized as Category III Subprojects requiring Due Diligence Report (DDR) along with ESMP report. The main objective of the E&S due diligence process is to review any potential social issues and risks associated with the activities related to the sub-projects. The Sunwal-Hakui Substation Subproject (hereafter referred to as "Subproject") is one of the 13 Subprojects being constructed under DSUEP.

# **B. Subproject Component**

This Subproject level environmental and social studies for DSUEP is focused on the Component-I. In this Subproject, only one component is included.

a) **33kV Substation:** The substation 33/11 kV of capacity 24MVA has been proposed. The major component of the substation is Power Transformer of ONAN/ONAF (Oil Natural Air Natural/Oil Natural Air Forced) cooling mechanisms; which is supported by the switchgear (Circuit Breaker, Earth Switch, Current Transformer, Potential Transformers) components and Civil Structures like control building, guard house, staff quarter, switchyard, boundary walls, internal access road, drainage and essentials.

# II. SUBPROJECT DESCRIPTION

The Subproject is located at Hakui, Ramgram Municipality-16 of Parasi District of Lumbini Province. The site is approximately 246 Km through Prithivi Highway, Narayanghat-Mugling Highway and East-West Highway in southwest of Kathmandu. It constitutes of 33/11kV substation of capacity 24MVA only and is proposed in 2.565 ha land. The substation land is owned and managed by NEA since 2078/05/18 (3 September 2021).

# III. FIELD WORK: ASSESSMENT AND PUBLIC CONSULTATION

Literature review comprised the review of previous relevant reports, EIB's Environmental and Social Safeguard documents, ESMF for DSUEP and feasibility study reports, and relevant social safeguard documents prepared by the NEA. The study team had conducted field visit from 2078/06/05 to 2078/06/12 (21-28 September 2021). Local level stakeholders including the users, local people and teachers were notified through a notice from NEA which included the objectives, venue, and time of consultation requesting their presence in the consultation meeting. The meeting was conducted at the Bakenawa, Ramgram Municipality-16 on 2078/06/07 (23 September 2021). Hard copies of Subproject features and activities language were shared in Nepali at the time of consultation. Each of the components, activities and possible environmental and social issues during Subproject implementation was briefed. In total, 13 participants (5 female and 8 male) participated in the meeting. The views/consent,

recommendations/suggestions, and demands of the participants were documented in the form of minutes (ANNEX 6).

# IV. SOCIO-ECONOMIC PROFILE

In Ramgram Municipality, the male population is 29,132, and female population is 30,323 aggregating total population to 59,455. Ward No. 16 has the total population of 6,627 among which 3,185 are male, and 3,442 are female living in 1,096 households. The majority ethnic composition nearby the Subproject area is of Tharu/Chaudhary and Chhetri/Brahmin (Terai). Nearly 80% population rely on agriculture based earning source followed by daily wage labor, small trade and business/enterprises and services. The previous land titleholders (15 users) are cultivating agricultural crops as a supporting household income source (ANNEX 2).

#### V. SOCIAL IMPACTS

- A 33kV substation is proposed in NEA's land. At present, the previous land titleholders are cultivating agriculture crops. The household income source will be affected by the Subproject.
- ii. No relocation impacts or impacts on structures and private land acquisition are anticipated at any of the identified proposed Subproject footprint area.

#### **VI. ENTITLEMENT MATRIX**

Compone nts	Capaci ty/ Lengt h with No.	Area (Sq.m )	Land Owners hip	Involuntary Resettleme nt (IR) Impacts	Indigenous People (IP) Impacts	Proposed Mitigation Measures
.y Construction of New Substation	24 MVA/ 1	Requir ed: 2.565h a	NEA	The land is owned by NEA, which is cultivated by the previous titleholders. Of total land, only a part will be used for 33kV substation constructio n. No any structures are present on the proposed site. No IR impacts are anticipated.	The previous titleholders are from Tharu/ Chaudhary community cultivating agriculture crops. The users have given consent to use the lands with an advance notice only. No negative impact are envisaged on the religious sites, professions, customary rights, religion and values of Tharu/Chaudhary, Muslims, and other community at the time of Subproject construction.	Appropriate financial assistance and crop loss compensati on will be provided as provisioned in Table 3-10.

# **VII. INFORMATION DESSIMINATION**

The DDR is publicly available in Nepal Electricity Authority Office and Project Implementation Unit.

#### **VIII. GRIEVANCE REDRESS**

The Subproject will entail the concerned party submitting a grievance either inperson, or via phone, letter, or email to the Site-Engineer or the concerned Municipality Chief or the concerned Ward Chair. The Site-Engineer will record such complaint. In cases where Ward Chair has received such grievance, s/he should forward the grievance to the Site-Engineer. The Site-Engineer shall notify the committee members of Tier-I and arrange meeting to resolve the received grievances. The Subproject level GRM committee will ensure the grievances are addressed. If not resolved, such grievances will be forwarded to Tier-II and then to Tier-III as described in **Section Error: Reference source not found**.

# IX. CONCLUSION

The due diligence study findings suggests that there are minimal social impacts associated with the Subproject which will be addressed with minimal mitigation

measures. No relocation impacts or impacts on structures and private land acquisition are anticipated at any of the identified proposed Subproject footprint area except. NEA will address the total implementation cost as estimated in Table 4-14.